

Hand Construction Final bill

69

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work- Construction of Road from milky Dumasiga MMGSy Road mali tala to Nawabganj sima via rali tala					
Agency- Sursamati Constnuction Koshi Colony ward no-11 Arasia					
Agreement No- 62 SB/2021-22					
Date of commencement- 23-08-2021					
Date of completion- 22-08-2022					
Actual Date of completion- 03-07-22					

(+/-) Construction of Setting out work					
do all comp					
4.32km vide TMBP- (33)					
@ 35,288.00km					
Rs- 152444=00					
(2/2) clearing and grubbing road land do all comp					
1.68Ha vide TMBP- (33)					
@ 49739.47/Ha					
Rs- 83562=00					
(3/3) Excavation for Road way in					

Continuation

171 22549

[illegible]