

M. M. Gogoy - SE

Schedule XLV Form No. 134.

M. M. Gogoy - গগয়-সে ১৯৭৬ খ

পূর্ববঙ্গ প.স.স.য় গগয়-সে ১৯৭৬ খ
সে ব্রিটিশ স্বাধীন ১৯৭৬ খ

DIVISION

SUB-DIVISION

অর্থ সংসদ সংসদ

Measurement Book

M. B. ASFAK ALAM

N. 483

M. B. ASFAK ALAM

प्रमाणित किया जाता है कि
 इस मशीन से मशीन
 द्वारा अंतिम कुल 100 (छब्बे)
 पैसे हैं जिसे श्री अरविंद कुमार
 खसरा आंशिक आंशिक कान
 विभाग द्वारा अब प्रमाणित -
 चौकस है नाय हो निर्धारित
 माना है।

20.11.20

Executive Engineer
 R.W.D. Works Div.
 Gogri

20/11/20

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 483

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement
 (These four lines should be repeated at the commencement
 of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road—					Const of Road
from Faryo Punarvas to					
Proposed PUGSY Faryo Holt					
to Singharsawa.					
Agency—Md Asfak Alam					
Agreement No & Date—					30582/20-21

Date of Start—9/09/20

Date of Completion—8/09/21

Record Measurement


① Setting out Pillar

① Working benchmark Pillar

Qty—2 Nos

② Reference Pillar—


Qty—7 Nos

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road					
from Fango Panarvas to proposed					
Majay Fango Road to Singhar Gawa					
Name of Agency:- Mr. Asfar Alam					
Agreement No:- 30 SRD/2020/21					
Date of Start - 9/9/2020.					
Date of Completion - 8/9/2021.					
Further Measurement NIL.					
					
05.12.22					
J.E.					
Abstract of Cost.					

① Setting out pillars.					
i) W.B.M. pillars.					
2 Nos — T.M.B.P. (24)					
@ Rs 3796 = 24 / Nos. — Rs 7592 =					
ii) Reference pillars.					
7 Nos — T.M.B.P. (24)					
@ Rs 1738 = 63 / Nos. — Rs 12170 =					
② Clearing and grubbing of					
road land do -- do.					
0.770 Hect — T.M.B.P. (24)					
@ Rs 5133 = 76 / Hect. — Rs 89373 =					
③ H.P. cut and					
E/W excavation in fundm.					
89.39 m ³ — T.M.B.P. (24)					
@ Rs 269 = 32 / m ³ — Rs 24075 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ Providing 1:5 as levelling					
Coarse do. do.					
8.88 m ³					
— T.M.B.P. (25)					
@ Rs. 4997 = 00/m ³					Rs. 43929 =
⑤ B.W. in CM 1:4 in Handwall					
91.82 m ³					
— T.M.B.P. (25)					
@ Rs. 5697 = 59/m ³					Rs. 523153 =
⑥ Providing and laying R.C. pipe N.P. for Culvert do. do.					
22.50 m					
— T.M.B.P. (25)					
@ Rs. 3826 = 02/m					Rs. 86085 =
⑦ Plastering with CM 1:4 on B/W do. do.					
200.55 m ²					
— T.M.B.P. (25)					
@ Rs. 163 = 73/m ²					Rs. 32876 =
⑧ Providing 15 mm Cent.					
Purging including curbs do. do.					
42.66 m ²					
— T.M.B.P. (28)					
@ Rs. 44 = 82/m ²					Rs. 1912 =
⑨ (i) E/W land upto 1000 m.					
1538.25 m ³					
— T.M.B.P. (26)					
@ Rs. 150 = 38/m ³					Rs. 231322 =
(ii) E/W land upto 1000 m.					
1030.01 m ³					
— T.M.B.P. (26)					
@ Rs. 174 = 94/m ³					Rs. 180190 =
⑩ Construction of Subgrade & earthen shoulder.					

B.R.S 1182677 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2085 m ³ — TMBP (26)					
@ Rs 170 = 58/m ³					Rs 368169 =
(11) GSB 4xI by providing & laying					
933.68 m ³ — TMBP (27)					
@ Rs 2408 = 18/m ³					Rs 2248470
(12) WBM 4xIII by providing & laying					
352.765 m ³ — TMBP (27)					
@ Rs 3039 = 39/m ³					Rs 1072190
(13) Construction of Unsurfaced C.P. sub					
315.84 m ³ — TMBP (27)					
@ Rs 6394 = 07/m ³					Rs 2019503 =
					6891009 =
Add 1% GST & 1% L.C.				+	895831 =
					7786840 =
Add 10% S.F on material cost.					52237 = 00
Add S.F on Previous bill.					66164 =
					7905241 =
Less 1.25% as per Below (-)					98816 =
					7806425 =
Less previous payment (-)					6084162 =
					1722263 =
					
05.12.22					
J.E.					
					
06/12/22					
A.F.					
					
14/12/22					
					