

MNGSY and Const. of Road from Tenga-

Pue School. se Puch Dakshin to Tenga
Schedule XLV-Form No. 134

3) Pura Mandel Tolg to
Agreement No-85/SBD/MNGSY-21-22

Agency:- Pura Pakash

Const. Cost - 9542222-

Main Cost - 1031020-

Total - 10578342-

Date of Commence:- 19.07.21

Date of Completion:- 18.07.22

DIVISION

ARRA RIOT

SUB-DIVISION

SITTI

MEASUREMENT BOOK

2414

SC

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
① Boundary and P.V.S				
bench mark				
TMSP. 4 - 140 km				
		@ ₹ 4392.87 / km		₹ 48332
② Boundary reference				
Pillar				
TMSP. 4 - 1.10 km				
		@ ₹ 2024.63 / km		₹ 2227
③ clearing and grubbing				
road land				
TMSP. 4 - 0.44 Dec.				
		@ ₹ 52970.33 / Dec		₹ 23307
④ const. of embank				
mt. w/ all embank				
TMSP. 5 - 1000 m less - 190.57 m				
		@ ₹ 135176		
⑤ const. of G.S.B. w/ all				
complete job				
TMSP. 5 - 724.17 m ²				
		@ ₹ 4107.99 / m ²		₹ 2974883
				₹ 3140426
Add GST @ 12%				₹ 3768512
				₹ 3140426
Less 0.58% below rate				₹ 3593231
Less previous bill TMSP. 5				₹ 2072916
				₹ 1499474

Pr. B. W.
06/12/22
92

After
completion
of work
on
12/12/22