

1st on the P.M.

1

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of H.L.					
Bridge over Shadhar					(Badana)
river near Dehuri in					
Patchpur Block under					
State Scheme (NABARD)					
Name of Agency - Rakesh Const.					
Pvt. Ltd., At - DIMNA Road					
Mango, Jamshedpur					
Agreement No. - 01 SBD/State Scheme					

(NABARD)/19-20					
Date of Commencement - 22.7.19					
Date of Completion - 21.7.21					
Date of measurement - 16.10.19					
(1) E/wier cavation in					
found. of Structure - At					
In Pier No. 09, 10, 11, 12 & 13					
(i) ordinary Soil (up to 30m)					
$5 \times 8.00 \text{ m} \times 9.40 \text{ m} \times 3.00 \text{ m} = 1128.00 \text{ m}^3$					
(ii) Hard rock					
$P_9 - 8.00 \text{ m} \times 9.40 \text{ m} \times 1.95 \text{ m} = 146.64 \text{ m}^3$					
$P_{10} - 8.00 \text{ m} \times 9.40 \text{ m} \times 1.93 \text{ m} = 145.14 \text{ m}^3$					
$P_{11} - 8.00 \text{ m} \times 9.40 \text{ m} \times 2.25 \text{ m} = 169.20 \text{ m}^3$					

Continuation

10th on A/C Bill

83

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of H.L. Bridge over Bhadhar River near Dihuri (Badama) Bridge village in Fatehpur Block under Stat. Scheme (NABARD)					
Name of Agency - Raksh Construction Pvt Ltd. At - Dima Road, Mango Jamshedpur.					
Agreement No. - 01 SBD / Stat. Scheme NABARD / 2019-20					
Date of commencement - 22.7.19					
Date of Completion - 21.07.21					

Abstract of Cost

(1/2) E/W in excavation in found. of str etc					
(i) In ordinary soil - Qty vide TMB					
Page No. (76) - 4142.583 m ³					
@ ₹ 282.43/m ³					₹ 1169989.00
(ii) In Hard rock - Qty vide TMB					
Page No. (76) - 3120.52 m ³					
@ ₹ 786.78/m ³					₹ 2455163.00
(2/2) Plv P.C.C. M15 in Levelling Course - etc (Below found. slab)					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB					
Page No. (77) -				150.74 m ³	
@ ₹ 5344.86/m ³ —				₹ 805684.00	
(3/4) Supply, Fitting & place					
HUSD bar in found. —					
Qty vide TMB					
Page No. (77) -				94.44 MT	
@ ₹ 76353.76/MT —				₹ 7210849.00	
(4/8) Supply, Fitting & place					
HUSD bar in sub-str. — etc					
Qty vide TMB					
Page No. (77) -				96.773 MT	
vide MB No. 2889					
Page No. (56) -				8.363 MT	
				105.136 MT	
@ ₹ 76501.48/mt —				₹ 8043060.00	
(5/3) Plv R.C.C. M30 in					
found. — — etc					
Qty vide TMB					
Page No. (78) -				1329.83 m ³	
@ ₹ 7143.57/m ³ —				₹ 9499734.00	
(6/60) Plv R.C.C. M30 in					
Sub-Structure — — etc					
(up to 5.00 m height)					
Qty vide TMB					
Page No. (78) -				399.13 m ³	
vide MB No. 2889					
Page No. (67) -				4.00 m ³	
				403.13 m ³	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 7499.57/m ³					₹ 3023302.00
(7/111) Plv R.C.C. M30 in					
Sub-structure - - etc					
(5.00 m to 10.00 m height)					
Sta vide TMB					
Page No. (78) - 221.21 m ³					
vide MB No. 2889					
Page No. (69) - 35.60 m ³					
		256.81			m ³
@ ₹ 7605.29/m ³					₹ 1953115.00
(8/5) Plv & Driving steel					
Sheet piles - - etc					
Sta vide TMB					
Page No. (78) - 146.55 MT					
@ ₹ 92141.42/MT					₹ 13503325.00
(8/41) (9/7) Plv R.C.C. M35 in					
Sub-structure - - etc					
(5.00 m to 10.00 m height)					
Sta vide TMB					
Page No. (79) - 4.39 m ³					
vide MB No. 2889					
Page No. (56) - 1.34 m ³					
		5.73			m ³
@ ₹ 7738.14/m ³					₹ 44340.00
(10/9) Supply, Fitting &					
Piling in position true					
to line & level - - etc					
metric bearing - - etc					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB					
Page No. (79) - 622080 cc					
Vide MB No. 2889					
Page No. (58) - 241920 cc					
		864000	cc		
@ ₹ 0.86/cc					₹ 4743040.00
(11/14) Supplier, Fitting & labour					
H4 SD bar in Super-sh					
- - etc					
Qty vide TMB					
Page No. (80) - 93.8917 MT					
Vide MB No. 2889					
Page No. (60) - 15.619 MT					
Page No. (64) - 13.056 MT					
Page No. (66) - 2.624 MT					
		125.196	MT		
@ 77664.67 /MT					₹ 9723306.00
(12/13) P10 R/C C M30 in Super					
Shr etc					
Qty vide TMB					
Page No. (80) - 603.88 m ³					
Vide MB No. 2889					
Page No. (61) - 55.22 m ³					
Page No. (65) - 106.39 m ³					
Page No. (67) - 39.29 m ³					
		804.78	m ³		
@ ₹ 8601.63/m ³					₹ 6922420.00

Continuation

Continuation