

①

K Rajedih Ladania PMSY Road to Rajadas ke Ghar
Hote ke Bazar Sina tak.

Schedule XLV-Form No. 134

Babubanki

DIVISION

राजि राजा

राजि राजा PMSY Road to

राजि राजा

राजि राजा

SUB-DIVISION

राजि राजा PMSY Road to

PMSY Road to

1041

MEASUREMENT BOOK

Randhiz Kumar

Name of work— 1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
From Khapedih Ladaniya Pmghy					
Road to Ragidas ke Gar					
Gate ke Bannar Sima-fak.					
under pmghy (SC)					
Agency: Kandler Kumar,					
Agreement No. 79 SBD 2020 - 21 pmghy					
Date of start 15/10/2020					
Date of complete 14.07.2021					

Length of Road. 0.793 Km.

At Amount - 87.04 Lac

7/8 Amount 89.47 Lac

Agreement Amount: 85-46556 Lac

Measurement

Uprov. clearing & grubbing of Road

land with all cost Comp Total of

10x30.0x3.50 = 1050.0

10x30.0x3.50 = 1050.0

6x30.0x3.50 = 630.0

13.10 x 3.50 = 45.50

2775.50m

Q/R 2775.50
10000

= 0.27755 Hect

Continuation

Kumar

02/09/21

52.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
94 (92) Providing Road Markings over B-T. Surface with hot applied thermoplastic Compound etc Q Vm 8 Pm 18 50cm 24 Qty = 158.60m ² @ 72L = 951m ² → 114501 = 0					
95 (9) Prov. Const ⁿ of Subgrade and Carthen Shoulder Mm all work comp etc Q Vm 8 Pm 18 50cm 24 Qty = 667.15m ² @ 192 = 04/m → 128119 = 0					
96 (91) Providing Planting of Tree with all comp 106 all etc Q Vm 8 Pm 18 50cm 24 Qty = 99 Nos @ 844 = 59/each → 66723 = 0 Add GST. 12% → 6753748 = 0 Add L-C L. → 810450 = 0 Add S-F 10-1. → 67538 = 0 85290 = 0 7717026 = 0 Less 2.58% below AS → 199099 = 0 7517927 = 0 Less Provision Bill B B → 5583016 = 0 1934911 = 0 1010122 7-6					