

43

Sch. XLV-Form No. 134

Particulars	Details of actual-measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of M/R road (PKM NO -					
MR-N/19-20/Badh/04)					
Prahladpur to Karna.					
Agency:- Kumuda Ranjan Sarkar					
Agreement No - 04/MBD/2019-20					
Supplementary agreement No - 04/MBD/2019-20					
dated - 11/06/2022					
Date of Commencement (as per w/order):- 18/11/2019					
Date of Completion (as per w/order):- 17/08/2020					
Date of actual Completion:- 13/12/2022					
<u>Abstract of Cost:</u>					
<u>T.S. No-01</u> Clearing and grubbing					
Road land - - - E/I					
Qty V/P-24 of TMB					
1.035	Ha @ Rs. 49524.68 Per Ha = Rs.				51258.00
<u>T.S. No-02</u> Construction of Subgrade					
of earthen shoulder - - E/I					
5173.50	m ³ V/P-24 of TMB				
1814.70	m ³ V/P-39 of TMB				
6988.20	m ³ @ Rs. 161.23 Per m ³ = Rs.				1126707.00
<u>T.S. No-03</u> Dismantling of cement					
concrete pavement - - E/I					
Qty V/P-33 of TMB					
41.63	m ³ @ Rs. 452.88 Per m ³ = Rs.				18853.00
<u>T.S. No-04</u> Construction of G.S.B.					
- - - E/I					

Continuation

Total = Rs. 1196818.00