

NH-30 To Lumsej Kalimandir Hote Naye
Lumsej Baram.
Shedule XLV Form No. 134.

Mumby (SC)

Bikramganj DIVISION

Dimara SUB-DIVISION

Measurement Book No: 530

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5					
5th and final bill					
Name of work - NIT-30 To					Gymsey
Kali Mandir hote hye					
Gymsey Gym					
Agency - Vijay Singh					
Ass. No - 215BD/2020-2021					
Date of start - 04/06/2020					
Date of compl - 03/03/2021					
Actual date of compl -					
08/11/2021					

Further Measurement - Nil					
Rainy					
24/09/2022					
Jr					
Abstract of Cost					
5th and final bill					
Name of work - NIT-30 To					Gymsey
Kali Mandir hote hye					
Gymsey Gym					
Agency - Vijay Singh					
Ass. No - 215BD/2020-2021					
Date of start - 04/06/2020					
Date of compl - 03/03/2021					
Actual date of compl -					

Continuation

08/11/2021

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) $\frac{1}{2}$) Setting out Pillar					
Bench mark Pillar					
Qty = 1 No. vide TMB P.No-54					
@ RS 3978.05					RS = 3978.05
ii) $\frac{3}{4}$) P.V. and fixing Reference Pillar					
Qty = 3 Nos vide TMB P.No-54					
@ RS 1808.74					RS = 5426.22
2) $\frac{2}{1}$) P.V. and fixing masonry information and maintenance board					
Qty = 4 No vide TMB P.No-54					
@ RS 9315.34					RS = 37261.36
3) $\frac{3}{4}$) Clearing and grubbing Road Land					
Qty = 0.5645 hee vide TMB P.No-54					
@ RS 51133.76					RS = 28865.00
1) $\frac{1}{5}$) Box cutting in B.E.S					
Qty = 57.85 m ³ vide TMB P.No-54					
@ RS 74.16					RS = 4290.00
2) $\frac{2}{6}$) Construction of Embankment with approved material deposit box of Aon					
Qty = 34.71 m ³ vide TMB P.No-55					
@ RS 2611					RS = 906.00

Continuation

Continuation