

New maintenance Policy

NH-31 Dharmoli More to Deo Bistha More to Gaganpur
Shurvey Bistha (Deobhara, Bala, Bihariya)

Measurement Book

Schedule XLV-Form No. 134

DIVISION

1961/211/5

SUB-DIVISION

232

2962

M/S Uday Shankar Bajaj

प्रमाणित किया जाता है कि इस माप
पुस्तक के मापन से बचे कुल 100 (एक सौ)
हैं जिसे श्री रामचंद्र कानूनी
महोदय (पहले पहाड़ अभियंता, भाग 10)
कानूनी विभाग, कानूनी (पहले पहाड़, 233)
उन्नाय विभाग द्वारा जारी किया गया है।

कार्यपालक अभियंता

1. ग्रामीण कार्य विभाग

कार्य प्रमण्डल, बिहार शरीफ

Singh
29/8/20

Re-issued to Sri Binod Kr Singh, J.B.
Kachhi

By
11/10/20
AB

Sch, XLV-Form No. 134

विहार 10/5 DIVISION
233 SUB-DIVISION

Measurement Book

No. 2962

Name of Officer

श्री रामचंद्र कानूनी महोदय
पहले पहाड़
अभियंता
भाग 10
कानूनी विभाग
233

Date of first entry

7/10/20

Date of last entry

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Record entry</u>				
Name of work -	Maintenance of road				
From MH31 Dhamali more to	Deo				
Bigha more via Gaganpur	Shivay				
Bigha					
Head -	3054				
Agency -	M/S Uday Shankar Prasad				
Agreement No -	MBD - 07/2020-2				
Agreement Date -	0.00 Below of Bog date				
Agreement Amount -					

Date of work Start -	08/09/2020				
Date of completion -	07/06/2021				
Date of entry -	7/10/20				
(128) Clearing and grubbing					
road land -	all				
Complete Job					
Deo Bigha road					
2x2x30.00x1.00 =	120.00m ²				
2x4x30.00x1.00 =	240.00m ²				
2x1x5.00x1.00 =	10.00m ²				
1x1x1.20x1.00 =	1.20m ²				
Bighapur (Bighapur) road					
2x3x30.00x1.00 =	180.00m ²				
2x4x30.00x1.00 =	240.00m ²				
2x1x1.00x1.00 =	2.00m ²				

Continuation 60793 120m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd and final Bill					
Name of work - Maintenance of road					
from HH 31 Dhamauli more to Deo					
Bogha more W. gaganpur shikri Bogha					
Agency - MIS Uday Shankar Prasad					
Agreement No - MPO-07/2020-21					
Agreement rate - As per Govt rate					
Date of commance - 8/9/2020					
Date of Completion - 7/6/2021					
Date of Completion - 7/10/22					
Date of Entry - 7/10/22					
① Construction of Subgrade					
12m earthen shoulder					

--- all complete road					
Deo Bogha road					
2x	4x30.00	0.50	0.30	=	36.00 m ³
2x	1x30.00	0.50	0.30	=	9.00 m ³
2x	1x30.00	0.50	0.30	=	9.00 m ³
B. K. P. (Lijay Nagar) road					
2x	7x30.00	0.50	0.30	=	63.00 m ³
2x	1x30.00	0.50	0.30	=	9.00 m ³
Bela road					126.00 m ³
2x	6x30.00	1.20	0.60	=	259.20 m ³
2x	1x10.00	1.00	0.60	=	259.20 m ³
					126.00 m ³
2x	5x30.00	1.10	0.60	=	198.00 m ³
2x	8x30.00	1.10	0.65	=	343.20 m ³
2x	6x30.00	1.00	0.60	=	216.00 m ³
2x	2x30.00	1.00	0.70	=	84.00 m ³
2x	6x30.00	0.50	0.30	=	54.00 m ³
2x	1x30.00	0.50	0.30	=	9.00 m ³
Continuation					1292.40 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R	3069507.4
(22/155) Plastering with cement					
Mortar (1:4) - all complete					
DB					
Qmida m3 Page 23 =					7593m ²
					QA 149.23/m ² = 11331.40
					R 3080838.40
Add 12% GST				(+) R	369701.40
Add 1% laborless				(+) R	30808.40
				R	3481347.40
and signorage fee					
(a) Subgrade					14964.00 m ³ 14964.00 m³ 840
					QA 23.78 x 10/100 / m ³ = R 3082.40
(b) GSB - 3730 m ³					
					QA 439.34 x 10/100 / m ³ = R 1639.40
(c) WBM2 - 32.045 m ³					
					QA 620.16 x 10/100 / m ³ = R 1987.40
(d) WBM3 - 56.92 m ³					
					QA 637.97 x 10/100 / m ³ = R 3628.40
(e) MSS - 1270.92 m ²					
					QA 12.69 x 10/100 / m ² = R 1613.40
(f) SDBC - 148.707 m ³					
					QA 717.93 x 10/100 / m ³ = R 16676.40
(g) B/W - 10.82 m ³					
					QA 380.40 x 10/100 / m ³ = R 411.40
					QA 3504783.40

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BTA	3506983.1
lost Boundary point					
Wide TMB page 19			=	CJA	2730219.1
				BTA	773794.1
R/S				Pt	774164.1
7/10/22					
8/2				Proval	
				15/10/22	
				M	
① work has been completed as per specification and site condition					
② Now maintenance period starts					
R/S					
7/10/22					
8/2					

Material Statement	
① Earth	126.10 m ³
② Stone chips	4.70 m ³
③ Sand	7.45 m ³
④ Brick	5410 nos
⑤ Sand	10/10/22
	10/10/22