

New maintenance Policy

Sanga channachunchak Poreel to Channachunchak

Measurement Book

Schedule XLV-Form No. 134

DIVISION

C
19/12/21

SUB-DIVISION

C
23/5

2989

M/S Uday Shankar Prasad

प्रमाणित किया जाता है कि इस सामी प्रतिका
से मशीन से छपे कुल 100 (सौ) मृष्ट है जिन
में रामरकवाल प्रसाद सिंह भादव सहायक
आयोगता, ग्रामीण कार्य विभाग कार्य अवत
प्रमंडल, रहुड़ के गण निर्गत किया जाता है।

am
30/8/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, बिहार शरीफ

Singh
30/8/20

Re-issued to Sri Birad Kumar Singh,
J.E. Rahui

Hy
20/10/20
AR

Sch, XLV-Form No. 134

बिहार शरीफ DIVISION

रहुड़ SUB-DIVISION

Measurement Book

No. 2989

Name of Officer

श्री रामरकवाल प्रसाद सिंह भादव

सहायक आयोगता अपर प्रमंडल, रहुड़

Date of first entry 28/10/20

Date of last entry

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Record Entry</u>				
Name of work	Maintenance of Road				
from	Samba chunchunchar road				
to	chandwaru				
Head	3054				
Agency	M/S Uday Shanker Prasth				
Agreement No	MBD-07/2020-21				
Agreement Rate	0.10% Below of Base Rate				
Agreement Amount					
Work start Date	08/07/2020				
Date of completion	07/06/2021				
Date of entry	28/10/20				
(1/19) Clearing and grubbing road					
land	all complete road				
N4	2x3x30.10	x	1.10	=	180.10m ²
	2x4x30.10	x	1.10	=	240.10m ²
	2x2x30.10	x	1.10	=	120.10m ²
	2x1x23.10	x	1.10	=	46.10m ²
	2x1x28.10	x	1.10	=	56.10m ²
	2x3x30.10	x	1.10	=	180.10m ²
	2x2x30.10	x	1.10	=	120.10m ²
	2x1x24.10	x	1.10	=	48.10m ²
					990.10m ²
					= 0.099Hec
(2/19) Provisioning and burning					
Informatory sign board	44				
Complete road					240
and extra					

By Singh
 28/10/20

Continuation
 21/11/20
 AR

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st in A/c Bill					
Name of work — Maintenance of road from Samsa chunchunchak road to Chandurasa.					
Head — 3054					
Agency — M/S Uday Shankar Prasad					
Agreement No — MBD-07/2020-21					
Agreement Rate — 0.00 % Below of Bog Rate					
Agreement Amount —					
Work Start Date — 08/09/2020					
Date of Completion — 07/08/2021					
Date of Entry — 24/11/21					
(1/194) Clearing and grubbing					
road land — — — 44					
Complete job					
Qty vide TMB Page 1 = 0.099 Hec					
(2/196) Construction of GSB					
grading II — all complete job					
Qty vide TMB Page 2 = 20.81 m ³					
(3/197) Paving, laying, spreading and Compaction WBM 2					
— — all complete job					
Qty vide TMB Page 3 = 17.76 m ³					
(4/198) Paving, laying, spreading and Compaction WBM 3					
— — all complete job					
Qty vide TMB Page 4 = 26.62 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd actual Bill					
Name of work	Maintenance of road				
from	Sansa churmuchat road to chanchuara.				
Agency	M/s vday shankar prasad				
Agreement No.	MBD-07/2020-21				
Agreement Rate	As per PWD Rate				
Work Start Date	08/09/2020				
Date of completion	07/06/2021				
Date of Actual completion	10/10/22				
Date of entry	10/10/22				
①	provided and applied				
201	tack coat				

complete 00%					
1x	30.00	x	3.75	=	112.50 m ²
(2/202)	Provided and Laying same				
dense bituminous concrete					
--- all complete 00%					
1x	30.00	x	3.75	x 0.025	112.50 m ² (SW)
(3/195)	Construction of Subgrade				
and earthen shoulders					
all complete 00%					
2x	60	x	30.00	x	1.20 x 0.70 = 302.40 m ³
2x	40	x	30.00	x	1.00 x 0.70 = 168.00 m ³
2x	20	x	30.00	x	0.90 x 0.75 = 81.00 m ³
2x	20	x	30.00	x	0.80 x 0.75 = 72.00 m ³
2x	10	x	30.00	x	0.60 x 0.75 = 27.00 m ³
2x	10	x	20.00	x	0.50 x 0.75 = 15.00 m ³
2x	10	x	30.00	x	1.00 x 0.70 = 42.00 m ³
Continuation					
707.40 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R	1348725.10
(22/222) Paintwork two coats					
including primer coat					
all complete m ³					
4 by vide TM B page 15 = 25.70 m ³					
@ R 1 m ³ 76/m ³				= R	2590.10
				R	1351315.10
Add GST @ 12%				= R	162158.10
Add Labour @ 17%				= R	13513.10
				R	1526986.10
Add Sundry charges					
(C) Subgrade — 707.40 m ³					
@ R 23-78 x 10/100 / m ³				= R	1682.10
(B) GSB — 20.81 m ³					
@ R 4 39.34 x 10/100 / m ³				= R	914.10
(C) WBM2 — 17.76 m ³					
@ R 6 20.16 x 10/100 / m ³				= R	1101.10
(d) WBM3 — 26.62 m ³					
@ R 6 37.37 x 10/100 / m ³				= R	1697.10
(e) MSS — 355.15 m ²					
@ R 1 2.69 x 10/100 / m ²				= R	451.10
(f) SDBC — 50.196 m ³					
@ R 7 71.93 x 10/100 / m ³				= R	3604.10
(22)				R	1536435.10
Less Provision Fund					
Vide TM B Page 12				= R	871697.10
				R	664738.10
Balance					
10110122					
8112					
Balance					

Continuation