

2nd on file

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: Const. of Road from					
Harpur Chhat Mahadev Mander					
To Dikh Durgg Sthan					
Agency :- Smt. Rajiv kumar jha.					
Appr. No :- 22 SBD/2021-22					
D.I.C.O - 21.05.2021					
D.O.C - 20.05.2022					
Date Mtd - 5/12/22					
Record Only					

① Const. of un-reinforced

plain cement concrete					
Pavement (M-30) thickness					
as per design...					
$2 \times 30.00 \times 3.75 \times 0.16$					36.00
$2 \times 30.00 \times 3.75 \times 0.16$					36.00
$10 \times 30.00 \times 3.75 \times 0.16$					180.00
$4 \times 30.00 \times 3.75 \times 0.16$					72.00
$30.00 \times \frac{5 + 3.75}{2} \times 0.16$					21.00
					345.00 m ³

② Laying brick soling on
subgrade on end edging

— do — Hand shovelling —					
$2 \times 10 \times 30.00 \times 0.250$					150.00 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ Constr of un-reinforced Plain Cement Concrete Pavement					
M-30... ..-40- Comp. job...					
345.00 m ³ - P-8					
@ Rs. 6908.09 / m ³ — Rs. 2383291 = 00					
⑧ Laying brick Siding on Subgrade on end edging.....					
150.00 m ² — P-8					
@ Rs. 480.23 / m ² — Rs. 72034 = 00					
					Rs. 5539747 = 00
Add Cisl + Lcess (H)					Rs. 720167 = 00
(13 %)					Rs. 6259914 = 00

					Rs. 6259914 = 00
Add S. Fee (H)					Rs. 67031 = 00
					Rs. 6326945 = 00
Less. As per Agr (C)					Rs. 352411 = 00
(5.57 %)					Rs. 5974534 = 00
Less As previously (H)					Rs. 1862842 = 00
Bill.					Rs. 4111692 = 00


5/12/22

J. E.