

11/11/19

22

ਦੀਰ ਆਮਰੀ ਤੇ 5 ਤੇ ਫ਼ਰੋਲੀਦੀਰ

Schedule XLV-Form No. 134

ਦੀਰ ਆਮਰੀ ਤੇ 5 ਤੇ ਫ਼ਰੋਲੀਦੀਰ

DIVISION

ਦੀਰ ਆਮਰੀ ਤੇ 5 ਤੇ ਫ਼ਰੋਲੀਦੀਰ

SUB-DIVISION

ਦੀਰ

MEASUREMENT BOOK

791

ਦੀਰ ਆਮਰੀ

ਦੀਰ ਆਮਰੀ

Sch. XLV - Form No. 134

Executive Engineer R.W.D. DIVISION
Daudnagar
Assistant Engineer SUB-DIVISION
Harpur

Measurement Book

No. 791

Name of Officer _____

Date of first entry _____

Date of last entry _____

2nd & Final Bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of road from Pich-Bantara ^{Path} road to Bela Bigha. (mm G.Sy.)					
Agency - Santosh Grop.					
Agreement No - 22/SRD/mm G.Sy./21-22					
Date of commencement - 22-6-2021					
Date of Actual Completion - 21-6-2022					
Date of entry - 15-12-2022					
Further measurement - Nil.					
<u>Sharma</u> 15-12-22 JE <u>Huan</u> 15/12/22 AE					

ABSTRACT OF COST

① Setting out pillar.		
① Benchmark pillars.		
1 Nos. P-17		
@ 3539 = 43 each-₹		3539 = 00
② Reference pillar		
3 Nos. P-17		
@ 1615 = 20 each-₹		4,846 = 00
② Clearing & grubbing.		
0.65 Ha. P-17		
@ 52970 = 33/Ha-₹		34,431 = 00
③ Box cutting		
128.65 m ³ P-17		
@ 75557/m ³ -₹		9,722 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ Const. of embankment by ordinary cutting.					
77.19 m ³ P-17					
@ 26 = 68 / m ² =					2.059 = 00
⑤ Const. of embankment with 100 m lead.					
1454.43 m ³ P-17					
@ 143 = 20 / m ² =					208.274 = 00
⑥ Const. of embankment with 1000 m lead.					
2044.32 m ³ P-17					
@ 190 = 36 / m ² =					389.157 = 00
⑦ Const. of subgrade with 1000 m lead.					
117.74 m ³ P-18					
@ 192 = 04 / m ² =					22.611 = 00
⑧ Const. of embankment with 100 m lead -					
374.72 m ³ P-18					
@ 131 = 20 / m ² =					36.043 = 00
⑨ Borrowing G.S. Bgr-I					
264.47 m ³ P-18					
@ 2062 = 74 / m ² =					545.533 = 00
⑩ Borrowing W.B.M. Gr-III					
174.49 m ³ P-18					
@ 3065 = 12 / m ² =					534.833 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing C.C. Pavement m ² ... all comp. etc.					
367.20 m ² P-18					
@ 5681 = 82 / m ² ₹					20,86,364 = 00
(2) Brine coat.					
1261.50 m ² P-19					
@ 41 = 44 / m ² ₹					52,277 = 00
(3) Tack coat.					
1261.50 m ² P-26					
@ 14 = 16 / m ² ₹					17,863 = 00
(4) Providing M.S.S. (Type 1)					
1261.50 m ² P-19					
@ 180 = 24 / m ² ₹					22,73,73 = 00
(5) Hard shouldering					
300.00 m ² P-19					
@ 459 = 43 / m ² ₹					13,78,29 = 00
(6) Km stone					
2 Nos. P-19					
@ 1977 = 15 each-₹					3,954 = 00
(7) 200 m stone					
4 Nos. P-19					
@ 558 = 86 each-₹					2,235 = 00
(8) Prov. Logo of project					
4 Nos. P-19					
@ 9474 = 36 each-₹					37,897 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Boundary pillars.					
48 Nos P-19					
@ 484 = 93 each				23	277 = 00
(19) Traffic Sign.					
(i) 600mm eq. Triangle.					
6 Nos P-20					
@ 3602 = 67 each				21	616 = 00
(ii) 600mm circular					
2 Nos. P-20					
@ 4827 = 52 each				9	655 = 00
(iii) 600x450mm rectangular					
4 Nos. P-20					
@ 4702 = 14 each				18	809 = 00
(iv) 900mm octagon.					
2 Nos. P-20					
@ 8579 = 24 each				17	158 = 00
(20) Road marking on					
P.T. surface.					
66.00 m ² P-20					
@ 721 = 95/m ²				47	649 = 00
(21) Road marking on					
concrete surface.					
120.00 m ²					
@ 752 = 74/m ²				90	329 = 00
(22) Planting of tree.					
33 Nos. P-20					
@ 844 = 59				27	872 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
(23) G/L in excavation in found.					
120.72 m ³ P-20					
@ 279 = 09/m ² ₹					33,692 = 00
(24) Parapet P.C.C. m/s in found.					
19.50 m ³ P-21					
@ 4557 = 82/m ² ₹					88,877 = 00
(25) Parapet P.C.C. m/s in sub-str.					
131.56 m ³ P-21					
@ 5327 = 05/m ² ₹					7,00,827 = 00
(26) Parapet on Parapet:					
86.88 m ² P-21					
@ 100 = 76/m ² ₹					8,754 = 00
(27) Pav. 100mm dia N.P.3 H.P.					
20.00 m P-21					
@ 3896 = 81/m ² ₹					77,936 = 00
(28) Pav. 60mm dia N.P.3 H.P.					
12.50 m P-21					
@ 2133 = 72/m ² ₹					26,672 = 00
(29) Pav. 300mm dia H.P.					
20.00 m P-21					
@ 948 = 60/m ² ₹					18,972 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30) Dismantling P.C.C.					
3.03 m ³ P-21					15.08=00
@ 497=81/m ³ P-21					88.81
(31) Dismantling B/W.					
109.40 m ³ P-21					
@ 235=98/m ³ P-21					25.816=00
(32) Removing H.P.					
(i) 600 mm dia.					
7.50 m P-22					
@ 181=13/m ² P-22					1.358=00
(ii) 600-900 mm dia.					
15.00 m P-22					
@ 244=92/m ² P-22					3.674=00
					56.012.91=00
Add 12 % GST (H)					6.72.155=00
Add 1 % L.C. (H)					56.013=00
Add 1.27 % B. Fee (H)					71.136=00
					64.00.595=00
Less 0.1% % (H)					6.401=00
					63.94.194=00
Less 3% (H)					26.54.525=00
					37.39.669=00
Shoring 15-12-22 JE					
Shoring 15/12/22 AE					

Continuation