

ST-SNY ROAD TO PHOENIX ROAD - Mmes (Sc)

Schedule XLV-Form No. 134

Executive Engineer or
Road Works Department
District Engineer

DIVISION

SUB-DIVISION

MADHEPUR

Shankar Bose

1803

MEASUREMENT BOOK

3rd and final bill

16

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work: Const. of road					
from BUSBY Road to					
BUSBY Road					
Agency: Shri Shankar Prasad					
Agreement No.: 10510/2021-22					
Date of start: 01-07-2021					
Date of completion: 31-03-2022					
Abstract of cost					
1/4 P/L & fixing working					
bench mark DINA					
— 215.					
0.110 Hect. B.U.T. M.B.P. (S)					
@ 2521.53/each — Rs. 75372.00					
(2/3) clearing & grubbing					
road land — 215.					
0.245 Hect. B.U.T. M.B.P. (S)					
@ 52770.33/Hect — Rs. 12878.00					
(3/4) Const. of embankment					
of material — 215.					
1/2 road to 1077 m					
220.548 m ² B.U.T. M.B.P. (S)					
@ 19035/- — Rs. 41984.00					
(1/2) road to 100 m					
882.192 m ³ B.U.T. M.B.P. (S)					
@ 154.07/m ³ — Rs. 135319.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) P/U Decm 20 in					
Sec - 8.17					
67.48 m G.V.T. M.B.P. (17)					
@ 7248.10 /m ² - Rs.					489107.00
(19) P/U 8 buying M.C.					
M.P. 3 Pipe 1000 mm					
Sec - 8.17					
15.00 m G.V.T. M.B.P. (18)					
@ 3932.80 /m - Rs.					58997.00
(20) Painting on parapet					
Sec - 8.17					
41.28 m G.V.T. M.B.P. (18)					
@ 101.39 /m ² - Rs.					4185.00
					Rs. 4883607.00
Add 127 L.S.T. (F) Rs.					586033.00
Add 17.4.2085 @ Rs.					48836.00
Add 10% S. fee @ Rs.					36541.00
					1125.5555017.00
10550.72% below Rs.					6666.00
					Rs. 5548351.00
1056 plus payment (-) Rs.					3894596.00
					Rs. 1653755.00

Approved
 19/12/22
 Executive Engineer
 Rural Works Department
 Works Division, Jhansi Harpur

19/12/22
 29/11/22
 JT

Continuation