

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल बिहारशरीफ

पत्रांक... 1943/8902 बिहारशरीफ, दिनांक 21/12/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:— नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में ।
महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है ।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके ।

अनु०:- यथोक्त ।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ

21/12/22

21/12/22

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of 19.12.2022

(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2022-23

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	latter no. 35 dated 13-10-2022	2246.65000	Certified that out of Rs 2246.65000 received & balance during the years 2022-23 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 2121.19924 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 125.45076 lacs remaining unutilized at the end of the period under 19.12.2022
	Total Rs.		2246.65000	



2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works


21/12/22
Divisional Accounts Officer
Rwd, Works Division
Biharsharif


21/12/22
Executive Engineer
Rwd, Works Division
Biharsharif

21/12/22

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Bihar Sharif

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase in Allocation	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/NA/B HF/22/000 1	L055-T06 to Bani Charayam (VR24)	10200602055	116 03.06.2022	1.385	106.55400	66.92381	12.98248	MBD- 01/2022-23 17.06.2022	16.03.2023		2270	25.00	5.40	0.0000	0.0000	55.71726	
TOTAL															0.00000	0.00000	55.71726	

Total =

55.71726

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.


Divisional Accounts Officer

Rwd.works Division Bihar Sharif

Executive Engineer

Rwd.works Division Bihar Sharif

File E:\Krishna Kumar ITM\Bump Reading And Software\Bump Reading\Kumud Ranjan Sarkar\04121743.xls.
Name of Customer Kumud Ranjan Sarkar. Name of Work/ Road L055-T06 to Bari Charayan (VR24). Lab Job



22/12/22
A.E.

22/12/22
A.E.

22/12/22
A.E.

6/5

22/12/22

Head-New MR
Road Name-1055-106 to Bari Gharivari (VR24)
Con-Kumud Ranjan Sarkar

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 \cdot X^2 + 0.816 \cdot X + 2.49$		
4/12/22	15:54:25	28	0.1	200	0	2000	1880	G	25.307313	85.719932	Normal	$X = 2.400$		
4/12/22	15:55:0	28	0.1	290	10.1	2900	2615	G	25.306387	85.719865	Normal	$Y = 2.207$		
4/12/22	15:55:0	28	0.1	230	20.2	2300	2125	G	25.305557	85.719662	Normal			
4/12/22	15:55:35	28	0.1	210	30.3	2100	1962	G	25.304675	85.719477	Normal			
4/12/22	15:56:0	28	0.1	240	20.2	2400	2207	G	25.303668	85.719377	Normal			
4/12/22	15:56:10	28	0.1	200	20.2	2000	1880	G	25.303463	85.720235	Normal			
4/12/22	15:56:10	28	0.1	260	30.3	2600	2370	G	25.303292	85.721278	Normal			
4/12/22	15:56:46	28	0.1	270	20.2	2700	2452	G	25.3033	85.722153	Normal			
4/12/22	15:57:0	28	0.1	200	20.2	2000	1880	G	25.304238	85.722305	Normal			
4/12/22	15:57:0	28	0.1	320	30.3	3200	2860	G	25.3051	85.722473	Normal			
4/12/22	15:57:21	28	0.1	240	30.3	2400	2207	G	25.306075	85.722592	Normal			
4/12/22	15:57:21	28	0.1	230	30.3	2300	2125	G	25.307008	85.722658	Normal			
4/12/22	15:57:21	28	0.1	270	30.3	2700	2452	G	25.30791	85.72281	Normal			
4/12/22	15:58:0	28	0.1	310	20.2	3100	2778	G	25.308822	85.723097	Normal			
		Total-		31793										
		IRI Value-		2270										

4/12/22
 15:58:0

4/12/22
 15:57:21

4/12/22
 15:57:21

4/12/22

4/12/22
 15:58:0

d:

items
being
ee's ac
ayee's

* New Maintenance Policy - 2018

* Road Name:- To 6 to Bari Ghosiyari
Schedule XLV Form No. 134.

19/11/2018

DIVISION

28/11/18

SUB-DIVISION

Con - Kumud Ranjan Sarkar

Measurement Book

M.B.No-3099

प्रमाणित किया जाता है कि इस मापि पुस्तिका
मशीन से छपे कुल-100 (एक सौ) पृष्ठ अंकित है।
श्री. समीर श्रीवास्तव
सहायक अभियन्ता, ग्रामीण कार्य विभाग, कार्य अवर
प्रमण्डल सरमेरा के नाम से निर्गत
किया जाता है।

29/3/22
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, बितार शरीफ

Sanyu
24/3/22

Sch. XLV-Form No. 134

बितार शरीफ DIVISION
सरमेरा SUB-DIVISION

Measurement Book

No. 3099

Name of officer श्री समीर श्रीवास्तव

अवर प्रमण्डल - सरमेरा
Date of first entry

Date of last entry

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 st on A/c bill					
Name of work - Const ⁿ of M/R to Road					
from T.O. to Bari Ghaniyari					
incl. five year Maintenance					
Agency - Kumud Rajan Sarkar					
Block - Sarmara					
Agreement No - MBD-01/2022-23					
work started date - 17/06/2022					
Date of Completion - 16/03/2023					
Actual date of Completion - work in progress.					
(1) cleaning and grubbing road					
land already complete					
East side - $1 \times 2 \times 22 \times 1.00 =$					56.00
$6 \times 2 \times 30 \times 1.00 =$					360.00
$4 \times 2 \times 30 \times 1.100 =$					264.00
$6 \times 2 \times 30 \times 1.05 =$					378.00
$9 \times 2 \times 30 \times 1.00 =$					540.00
$1 \times 2 \times 30 \times 1.00 =$					60.00
$1 \times 2 \times 25 \times 1.00 =$					50.00
$1 \times 2 \times 26 \times 1.00 =$					52.00
					1760.00
Continuation					m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost-					
(1) Clearing & grubbing road land do do all Complete					
0.220 Ha	Pg No. - (1)				
@ Rs 58700.00/Ha					Rs 12914.00
(2) Screeding the existing bituminous road surface do do all Complete					
602.90 m ²	Pg No. - (2)				
@ Rs 18.51/m ²					Rs 11160.00
(3) Const ⁿ of embankment with material obtained from borrow pits, load up to 1000 m ³ & 1000 do do all complete					
2103.733 m ³	Pg No. - (3)				
@ Rs 237.78/m ³					Rs 500226.00
(4) Const ⁿ of GSB by providing coarse graded material do do all complete					
57.354 m ²	Pg No. - (4)				
@ Rs 1488.69/m ²					Rs 85382.00
(5) Providing, laying, spreading & compacting stone aggregate WBM grade do do all Complete					
50.645 m ²	Pg - (5)				
Continuation					
@ Rs 3157.16/m ²					Rs 159894.00
					Rs 769576.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs. 7675.86
(6) Bounding, laying, spreading & compacting stone aggregate with gravel do do all complete					
236.596 m ²	fg. No. - (10)				
	@ Rs. 31.72/m ²				Rs. 7506.67
(7) Bounding & applying primer coat with bitumen emulsion (SS-1) do do all complete					
121.548 m ²	fg. No. - (12)				
	@ Rs. 58/m ²				Rs. 7042.76
(8) Bounding & applying tack coat with bitumen emulsion (SS-2) do do all complete					
4111.303 m ²	fg. No. - (14)				
	@ Rs. 15.86/m ²				Rs. 65105.00
(9) Bounding & applying tack coat with bitumen emulsion do do all complete					
4111.303 m ²	fg. No. - (17)				
	@ Rs. 17.03/m ²				Rs. 69938.00
(10) Bounding, laying & rolling of close graded premix surface (S-90) do do all complete					
4111.303 m ²	fg. No. - (18)				

Continuation
 @ Rs. 242.90/m² — Rs. 998635.00
 Rs. 2838597.00

of items
 y being
 ayee's a
 payee?

22
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{11}{11}$ Provide and lay with semi dense bituminous concrete do do all complete 102.788 m ³ Pg No. - (18) @ Rs 12455 = 25/m ² Rs 1280250 = 10					
$\frac{12}{12}$ Const ⁿ of PCC grade m-30 do do all complete 124.855 m ³ Pg No. - (11) @ Rs 7895 = 91/m ² Rs 985846 = 10					
$\frac{13}{28}$ Provide & lay road marking with hot applied thermoplastic on bituminous surface do do all complete 218.75 m ² Pg No. - (18) @ Rs 626 = 80/m ² Rs 137113 = 10					
$\frac{14}{27}$ Road marking with hot applied thermoplastic on PCC surface do do all complete 62.00 m ² Pg No. - (19) @ Rs 657 = 59/m ² Rs 40771 = 10					
$\frac{15}{29}$ Provide & fix 'Logo' of project and citizen information board do do all complete 3.00 Nos. Pg No. - (19) @ Rs 10944 = 28/No. Rs 32833 = 10 Rs 5315410 = 10					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) (10) Earthwork in excavation for 2nd do do all complete 29.834 m ³ Pg No. - (21) @ Rs 758.37/m ³ B 10995.00					
(17) (21) Providing PCC mix (1:2:5) as levelling course in found ⁿ do do all complete 2.987 m ³ Pg No. - (23) @ Rs 6440.13/m ³ B 19237.00					
(18) (22) Providing PCC in open found ⁿ do do all complete 20.606 m ³ Pg No. - (21) @ Rs 844.17/m ³ B 211003.00					
(19) (25) Providing & laying PCC pipe NP-3 for culvert do do all complete 7.50 m Pg No. - (9) @ Rs 7044.41/m B 52833.00					
(20) (34) Painting iron work including primer cost do do all complete 66.851 m ² Pg No. - (9) 110 = 60/m ² @ Rs 66.851/m ² B 7394.00					
					B 5615972.00
					Add 12% G.S.T (+) B 673917.00
					Add 1% L.Cem (+) B 56160.00
					Add Surcharges fee (+) B 100470.00
					Continuation B 6446519.00

