

3054-1=DR

MB No. 337

Schedule XLV-Form No. 134

PHULPARAS

DIVISION

LAVRAHI

SUB-DIVISION

Kaulkeshi to Bargauna

MEASUREMENT BOOK

Cont - Anil Kumar Singh

પ્રમાણિત કરવામાં આવેલ છે
માર્ગી પ્રાંત ને રૂરલ વર્ક્સ-100
(૧૦૦) પાલક માર્ગ છે
સંદર્ભિત અગત્યના ૨/૧૦ ૨૦૧૦/૧૧
માર્ગ અવલંબન પ્રમાણિત કરવામાં આવેલ છે
નિર્ધારિત કરવામાં આવેલ છે

[Signature]

Executive Engineer
Rural Works Department
Works Division Phulparas

Sch. XLV—Form No. 134

Phulparas DIVISION
Laukahi SUB-DIVISION

Measurement Book

No. 337

Executive Engineer
Rural Works Department
Works Division Phulparas

Name of Officer _____

Date of first entry _____

Date of last entry _____

Leton A/c Bill

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Permanent					
restoration of					
road from					
Laukahi to					
Bangema					
Name of Agency					
Anil Kumar Singh					
Agreement No 05 F2/2022-23					
Date of Commencement:- 24.08.2022					
Date of Measurement:- 08.08.2022					

Starts at					
Const. of earthen					
shoulders					
L.H.S. 1Hs x 30M x $\frac{(0.80 + 1.00)}{2} \times 0.225$					
					= 6.35 m ³
1Hs x 15M x $\frac{(0.80 + 1.00)}{2} \times 0.225$					
					= 3.12 m ³
3Hs x 30M x $\frac{(0.80 + 1.00)}{2} \times 0.225$					
					= 19.025 m ³
1Hs x 20M x $\frac{(0.80 + 1.00)}{2} \times 0.225$					
					= 4.23 m ³
2Hs x 30M x $\frac{(0.80 + 1.10)}{2} \times 0.225$					
					= 13.925 m ³
1Hs x 30M x $\frac{(0.60 + 0.80)}{2} \times 0.225$					
					= 4.94 m ³

Continuation

8 R 13,60,056.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					→ R 28,288.20
Item No. 05					
Providing, laying and rolling of class					
graded premix surfacing					
20mm thickness					
Vide this M.B. page no. 72					1324.40
1324.40 m ² @ R 303 = 82/m ²					
					→ R 402,378.20
Item No. 06					
Const. of unreinforced					
Cement concrete pavement					
M30 as per specification					
Vide this M.B. page no. 219.87					219.87
As per B.O.D. — 218.16 m ³					
218.16 m ³ @ R 10,317 = 68/m ³					
					→ R 22,50,905.20
					R 40,41,629.20
Add GST 12% — R 4,84,995.20					
Add L.C. 1% — R 40,416.20					
S.F. vide page no. 6 — R 52,351.20					
					R 46,19,381.20
Deduct 0.05% as per contract					R 2,310.20
					R 46,17,081.20

Continuation