

W/scheme: - Construction & 5 yrs maintenance of Road from
Kansari Baramh To Kansari Mehadalit Tola
In Purnapur Block

Schedule XLV Form No. 134.

Agmt - 07/SBD/2022-23

DIVISION

less - 0.25 f.

SUB-DIVISION

AKSIO work - 9/9/99

W/amt: - Baitaryahi Tinary

Measurement Book

1263

52501

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| Construction of road from Kansari bandh to Kansari Mahadakhla under PERTABD in Pimpur block | | | | | |

Name of Work: Construction & Five year Maintenance of road from Kansari bandh to Kansari Mahadakhla under PERTABD in Pimpur block
 Agency: Baijanti Tiwari
 Agr No: - 07/SIBD/2022-23

Start date - 19/9/2022

Int. date of Comp. 18/11/2022

Date of Entry -

(1) Provision & P.A. Work

Bench Mark - b - 1

$1 \times 0.133 \text{ km} = 0.133 \text{ km}$

(2) Clearing & grubbing

road land - 1 - 1

$1 \times 30.00 \times 3.50 (AV) = 105.00 \text{ m}^2$

$3 \times 30.00 \times 3.50 (AV) = 315.00$

$1 \times 13.00 \times 3.50 (AV) = 45.50$

$= 465.50 \text{ m}^2$

or - $\frac{465.50}{10000} = 0.4655 \text{ Hect}$

Int 0.44 Hect

25/11/19

| Particulars | Details of actual measurement | | | Contents of area |
|--------------------------------|-------------------------------|------|-------|------------------------|
| | No. | L. | B. D. | |
| Face of drain | | | | |
| (3/79) E/W masonry for 1m | | | | |
| for 1m | | | | |
| | 1 | 1.30 | 0.625 | 81.25 m ² |
| (4/20) Sand filling in gutter | | | | |
| do | | | | |
| | 1 | 1.30 | 0.075 | 9.75 m ² |
| (5/21) Brick flat slab | | | | |
| | 1 | 1.30 | 1.00 | 130.00 m ² |
| (6/22) P/V pipe M-15 in gutter | | | | |
| do | | | | |
| | 1 | 1.30 | 0.15 | 19.50 m ² |
| (7/23) Brick masonry (1:4) | | | | |
| in gutter | | | | |
| Bottle side | 2 | 1.30 | 0.25 | 34.13 m ² |
| (8/24) Plaster of wall (1:4) | | | | |
| do | | | | |
| Insect proof | 2 | 1.30 | 0.525 | 136.50 m ² |
| (9/25) 1.5 m thick cement pump | | | | |
| do | | | | |
| Qty same above | 2 | 1.30 | 0.525 | 136.50 m ² |
| (10/8) Cont of G.S.B. G+L | | | | |
| do | | | | |
| Mahadant to Band | | | | |
| CH: 00 - 133 M | | | | |
| 1 x 8.50 x 4.10 | | | | 34.85 m ² |
| 1 x 12.00 x 3.60 + 4.25 | | | | 43.50 |
| | | | | = 78.35 m ² |

5501

| Particulars | Details of actual measurement | | | | Contents of area |
|--|---|--------|------|------|-------------------------|
| | No. | L. | B. | D. | |
| | 1 | 18.80 | 4.25 | 3.90 | = 76.61 m ² |
| | 1 | 9.70 | 5.00 | 4.40 | = 45.59 " |
| | 1 | 17.50 | 4.40 | 6.10 | = 91.88 " |
| | 1 | 9.30 | 6.10 | 7.10 | = 60.92 " |
| | 1 | 9.20 | 6.00 | 5.50 | = 58.60 " |
| | 1 | 7.10 | 4.50 | 5.00 | = 33.78 " |
| | 1 | 7.30 | 5.00 | 5.00 | = 36.00 " |
| | 1 | 15.80 | 6.50 | 7.25 | = 105.19 " |
| | 1 | 8.80 | 7.25 | 5.00 | = 53.90 " |
| | 1 | 9.50 | 5.00 | 5.00 | = 47.50 " |
| | Total Area | | | | = 680.32 m ² |
| | Less Drain Area | | | | |
| | 1 | 130.00 | 1.00 | | = 130.00 m ² |
| | Net Area | | | | = 550.32 m ² |
| | G ₅ Q ₁ = 550.32 × 0.10 | | | | = 55.03 m ³ |
| <p>(11/9) Const of WBM. G₁ 3.</p> <p>do do on cut</p> | | | | | |
| <p>Area same above H 10 Mark (A)</p> <p>= 550.32 m²</p> | | | | | |
| <p>G₀₃ Q₁ = 550.32 m² × 0.075 = 41.27 m³</p> | | | | | |
| <p><i>(Handwritten signatures and dates)</i></p> <p>25/10/22</p> <p>25/10/22</p> | | | | | |

52591

| Particulars | Details of actual measurement | | | | Contents of area |
|---|-------------------------------|----|----|----|-----------------------------|
| | No. | L. | B. | D. | |
| <u>Record Measurement</u> | | | | | |
| (1/10) Const of Unreinforced C.C. Pavement M-20 | | | | | |
| do do Mahadevi tile to Band | | | | | |
| ✓ CH: 00-133 M. | | | | | |
| ✓ 1x 8.50 x 4.10 | | | | | = 34.85 m ² |
| ✓ 1x 12.00 x 3.00 + 4.25 | | | | | = 43.50 " |
| ✓ 1x 18.80 x 4.25 + 3.90 | | | | | = 76.61 " |
| ✓ 1x 9.70 x 5.00 + 4.40 | | | | | = 65.59 " |
| ✓ 1x 17.50 x 4.40 + 6.10 | | | | | = 91.88 " |
| ✓ 1x 9.30 x 6.10 + 7.20 | | | | | = 60.92 " |
| ✓ 1x 9.20 x 6.00 + 5.40 | | | | | = 50.60 " |
| ✓ 1x 7.10 x 4.50 + 5.40 | | | | | = 33.73 " |
| Curve, ✓ 1x 7.30 x 5.00 + 5.00/2 | | | | | = 36.00 " |
| ✓ 1x 15.30 x 6.50 + 7.25 | | | | | = 105.19 " |
| ✓ 1x 8.80 x 7.25 + 5.00 | | | | | = 53.90 " |
| ✓ 1x 9.50 x 5.00 + 5.00 | | | | | = 47.50 " |
| Total Area | | | | | = 680.32 m ² |
| Less drain Cover plot Area | | | | | |
| ✓ 1x 130.00 x 1.00 | | | | | = (-) 130.00 m ² |
| | | | | | = 550.32 m ² |
| Qty = 550.32 m ² x 0.160 | | | | | = 88.05 m ³ |
| <u>(2/26) Pvr Rcc M-20 Cover Slab</u> | | | | | |
| do do do do | | | | | |
| ✓ 12x 10.00 x 1.00 x 0.15 | | | | | = 18.00 m ³ |
| ✓ 7x 1.00 x 1.00 x 0.15 | | | | | = 1.05 " |
| | | | | | = 19.05 " |

5
5
1

| Particulars | Details of actual measurement | | | | Contents of area |
|--------------------------------|-------------------------------|----|----|----|------------------------|
| | No. | L. | B. | D. | |
| 3/17 SIF & Plac up HYSD | | | | | |
| Bar dia 10φ | | | | | |
| 12 x 66NW x 2.15 x 0.62 | | | | | = 1055.74 |
| 7 x 6003 x 2.15 x 0.62 | | | | | = 55.99 |
| Beck (Cross Bar) - 10φ | | | | | |
| 12 x 61NW x 9.95 x 0.62 | | | | | = 444.17 |
| 7 x 61NW x 0.95 x 0.62 | | | | | = 24.74 |
| | | | | | = 1580.64 kg |
| | | | | | = 1.58 MT |
| 4/11 Lay in Bonek up | | | | | |
| | | | | | |
| Right side 1 x 3 x 25.4 x 0.25 | | | | | = 18.75 m ² |
| " 1 x 1 x 30.4 x 0.25 | | | | | = 7.50 " |
| Left side 1 x 1 x 10.4 x 0.25 | | | | | = 2.50 " |
| Right side 1 x 1 x 25.4 x 0.25 | | | | | = 6.25 " |
| Left side 1 x 1 x 5.4 x 0.25 | | | | | = 1.25 " |
| | | | | | = 36.25 m ² |
| 5/17 Lay in 300φ Rec Dnt | | | | | |
| Bar | | | | | |
| 15 x 2 x 2.50 m | | | | | = 75.00 M |
| 6/16 Hat applied Chuplch | | | | | |
| Cap | | | | | |
| 2 x 133.00 x 0.10 | | | | | = 26.60 M ² |
| | | | | | |
| | | | | | |

52511

| Particulars | Details of actual measurement | | | | Contents of area |
|-------------------------------------|-------------------------------|--------------|-----------|----|--------------------------|
| | No. | L. | B. | D. | |
| <u>Record Entry</u> | | | | | |
| ① Comp of Embankment | | | | | |
| do do do do | | | | | |
| Ch. (M) | C/S M ² | Mean C/S (M) | Dist. (M) | | Volume (M ³) |
| 00 | 6.772 | - | - | | - |
| 30 | 12.850 | 9.811 | 30.00 | | 294.33 |
| 60 | 14.850 | 13.850 | 30.00 | | 415.50 |
| 90 | 12.340 | 13.595 | 30.00 | | 407.85 |
| 120 | 8.950 | 10.645 | 30.00 | | 319.35 |
| 133 | 5.450 | 7.200 | 13.00 | | 93.60 |
| Total Qty (W _{th} Crust) = | | | | | 1530.63 M ³ |
| | | | | | (A) |

| <u>Deductions for:</u> | |
|--|----------------------|
| (a) G.S.B. Qty | 55.03 M ³ |
| (b) W.B.M. G.B. | 41.27 " |
| (c) C.C. Pavement | 88.05 " |
| (d) Sub. grade. | |
| $1 \times 133.00 \times (6.75 - 1.00) \times 0.30$ | |
| $= 229.43 M^3$ | |
| (e) Shoulder earth. | |
| $1 \times 127.00 \times 1.50 \times 0.335$ | |
| $= 61.88 M^3$ | |
| (f) Excavated Earth for drainage | |
| $= 81.25 M^3$ | |
| (g) Volume of Drain | |
| $1 \times 130.00 \times 1.00 \times 1.00$ | |
| $= 130.00 M^3$ | |

Total (a+b+c+d+e+f+g) = 686.91 M³ (B)

Continuation

151

| Particulars | Details of actual measurement | | | | Contents of area |
|---|-------------------------------|----|----|---|------------------|
| | No. | L. | B. | D. | |
| Net Embankment $Q_2 = (A - B) =$ | | | | 1530.63 - 686.91 | |
| | | | | $= 843.72 \text{ m}^3$ (C) | |
| 67% of Q_2 with lead | | | | | |
| 100 M | | | | | |
| | | | | $843.72 \times 67\% = 565.29 \text{ m}^3$ - (D) | |
| 33% of Q_2 with 1000M lead | | | | | |
| | | | | $= 843.72 \times 33\% = 278.43 \text{ m}^3$ - (E) | |
| (2) Cont of Embankment with excavated earth for Drain | | | | | |
| du | | | | | |
| of side P-2 then $3/20 =$ | | | | 81.25 m ³ | |
| (1) | | | | | |
| 12/11/22 | | | | | |
| JE | | | | | |
| (1) | | | | | |
| 12/11/22 | | | | | |
| JE | | | | | |

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| ABSTRACT OF COST. | | | | | |
| (1/1) Fixing work of Bench Mark | | | | | |
| = 0.133 km (P-1, Pt 1/1) | | | | | |
| @ 11225 = 66/km | | | | | ₹ 1493 = 00 |
| (2/2) Clearing & grubbing | | | | | |
| 800 sq. Mts | | | | | |
| = 0.44 Hect (P-1, Pt 2/2) | | | | | |
| @ 53907 = 68/Msq | | | | | ₹ 23719 = 00 |
| (3/3) Constn of Embankment with level 100 Mts | | | | | |
| = 565.29 M ³ (vide page (7) Mark D) | | | | | |
| @ 154 = 68/M ³ | | | | | ₹ 87439 = 00 |
| (4/4) Constn of Embankment with level 100 Mts | | | | | |
| excavate material for drain | | | | | |
| = 81.25 M ³ (P-7, Pt 2/3) | | | | | |
| @ 56 = 16/M ³ | | | | | ₹ 4563 = 00 |
| (5/5) Constn of Embankment with level 100 Mts | | | | | |
| = 278.43 M ³ (P-7, Mark E) | | | | | |
| @ 192 = 09/M ³ | | | | | ₹ 53484 = 00 |
| (6/6) Constn of Sub grade | | | | | |
| = 229.43 M ³ (P-6, Pt 1, Mark D) | | | | | |
| @ 241 = 22/M ³ | | | | | ₹ 55343 = 00 |
| (7/7) Constn of Earth Shoulder | | | | | |
| = 61.88 M ³ (P-6, Pt 1, Mark E) | | | | | |
| @ 190 = 07/M ³ | | | | | ₹ 11762 = 00 |

₹ 237803 = 00

| Particulars | Details of actual measurement | | | | Contents of area |
|---|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| (8/8) Cont of G.S.B. G.I. do | | | | | |
| $= 55.03 \text{ m}^3$ (P-3, 2L 10/8) Limit - 54.92 m^3 @ $2654 = 85 \text{ m}^3$ — $\bar{2}$ 145804 = 0 | | | | | |
| (9/9) Cont of W.B.M. G.I. do | | | | | |
| $= 41.27 \text{ m}^3$ (P-3, 2L 11/9) Limit - 41.20 m^3 @ $3440 = 34 \text{ m}^3$ — $\bar{5}$ 141742 = 0 | | | | | |
| (10/10) Cont of Unreinforced C.C. Slab 17.30 do | | | | | |
| $= 88.05 \text{ m}^3$ (P-4, 9L 1/10) Limit - 87.87 m^3 @ $6358 = 28 \text{ m}^3$ — $\bar{7}$ 558702 = 0 | | | | | |
| (11/11) Lay of Bricks do | | | | | |
| $= 36.25 \text{ m}^2$ (P-5, 9L 4/11) @ $475 = 49 \text{ m}^2$ — $\bar{2}$ 17237 = 0 | | | | | |
| (12/12) Qty of km. Stone | | | | | |
| $= 2 \text{ Nos}$ (P-8, 9L 1/12) @ $2228 = 14$ each. — $\bar{2}$ 4556 = 0 | | | | | |
| (13/13) 600mm Circular (Spec'd) Slab | | | | | |
| $= 2 \text{ Nos}$ (P-8, 9L 2/13) @ $3475 = 31$ each — $\bar{2}$ 6951 = 0 | | | | | |
| (14/14) 600x450 Rect Slab | | | | | |
| $= 2 \text{ Nos}$ (P-8, 9L 3/14) @ $4529 = 35$ each — $\bar{2}$ 9059 = 0 | | | | | |

Continuation $\bar{2}$ 1121854 = 0

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| (15/14) 900 mm Gclay ₂ 5gr = 2100 (P-8, 9L @ 824.624 each — — — ₹ 16492=0 | | | | | |
| (6/16) Apply Thermo plastic cap — — — = 26.60 M ² (P-5, 9L 6/16) @ 753=11/m ² — — — ₹ 20033=0 | | | | | |
| (17/17) Lay P Rec P (φ 300 φ do — — — = 75.60 M (P-5, 9L 5/17) @ 739=0/m — — — ₹ 55425=0 | | | | | |
| (18/18) Typical Junfentry Band as per LFO = 4100 (P-8, 9L 5/18) @ 9488=16 each — — — ₹ 37945=0 | | | | | |
| (19/19) E/W in CR COVE to W 12 f/d do — — — = 81.25 M ³ (P-2, 9L 3/19) @ 310=73/M ³ — — — ₹ 25247=0 | | | | | |
| (20/20) Sand fill up in f/d do = 9.75 M ³ (P-2, 9L 4/20) dent = 8.72 M ³ @ 524=78/M ³ — — — ₹ 4576=0 | | | | | |
| (21/21) Brick flat sol P in f/d do — — — = 130.00 M ² (P-2, 9L 5/21) @ 283=53/m ² — — — ₹ 32960=0 | | | | | |

1314532=0

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| (22/22) P/V RCC M-15 1m ² for slab | | | | | |
| = 19.50 M ³ (P-2, 94 2/22) | | | | | |
| amt. 17.44 M ³ | | | | | |
| @ 5270=55/M ³ | | | | | ₹ 91918=₹ |
| (23/23) B/W (1.4) in A.S.I.B | | | | | |
| = 31.13 M ³ (P-2, 94 7/23) | | | | | |
| @ 5822=61/M ³ | | | | | ₹ 198726=₹ |
| (24/24) Plaster with 2 cm (1.4) | | | | | |
| = 136.50 M ² (P-2, 94 8/24) | | | | | |
| @ 149.82/M ² | | | | | ₹ 20450=₹ |
| (25/25) 1.5 mm Cont Pump. | | | | | |
| | | | | | |
| = 136.50 M ² (P-2, 94 9/25) | | | | | |
| amt @ 48.34/M ² | | | | | ₹ 6611=₹ |
| (26/26) P/V RCC M-20 w cont slab | | | | | |
| = 19.05 M ³ (P-4, 94 2/26) | | | | | |
| amt - 17.44 M ³ | | | | | |
| @ 5972=55/M ³ | | | | | ₹ 104161=₹ |
| (27/27) S/F-2 Plaster HY SD. | | | | | |
| for 2nd fl | | | | | |
| = 1.58 MT (P-5, 94 3/27) | | | | | |
| amt. 1.57 MT | | | | | |
| @ 55367=30/MT | | | | | ₹ 86927=₹ |
| | | | | | |
| | | | | | ₹ 1823325=₹ |

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|----|---|----|-------------------------|
| | No. | L. | B. | D. | |
| | | | | | 13F ₹ 18,23,325 = w |
| Add. Lab. Cons | | | 1 1/2 - ₹ | | 18233 = w |
| Add. GST | | | 12% - ₹ | | 218799 = w |
| Add. Sevg. Fee | | | | | |
| (i) Earth work = 1132.03 m ³ | | | | | |
| | | | @ 3 = 48/m ³ | | ₹ 3939 = w |
| (ii) GSB GI = 54.92 m ³ | | | | | |
| | | | @ 57 = 49/m ³ | | ₹ 3157 = w |
| (iii) WBM G-3 = 41.20 m ³ | | | | | |
| | | | @ 60 = 29/m ³ | | ₹ 2480 = w |
| (iv) CCD - M-30 = 87.87 m ³ | | | | | |
| | | | @ 60 = 29/m ³ | | ₹ 5298 = w |
| (v) B/F/col p = 36.25 m² | | | @ 32 = 72/m² | | ₹ 544 = w |
| | | | @ 32 = 72/m ² | | |
| (vi) PCC M-15 = 17.44 m ³ | | | | | |
| | | | @ 66 = 88/m ³ | | ₹ 1166 = w |
| (vii) RCC M-20 = 17.44 m ³ | | | | | |
| | | | 59.92/m ² | | 1065 = w |
| | | | @ 59 = 52/m ³ | | ₹ 1038 = w |
| (viii) Hard Solder p | | | | | |
| | | | = 36.25 m ² @ 32 = 72/m ² | | ₹ 1186 = w |
| (ix) B/F/col p = 116.25 m ² | | | | | |
| | | | @ 17 = 04/m ² | | ₹ 1981 = w |
| | | | | | ₹ 20256 = (A) 20256 = w |
| | | | | | ₹ 2080613 = w |
| Less 0.25% below f1 | | | | | ₹ 5202 = w |
| Payable - | | | | | ₹ 2075011 = w |

Continuation
18-11-22