

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

4th on A/c Bill

N/W - Const: of road from
Toz MDR to Givi Tola
under mmgsy (SC)

Agency - vijay K. Singh.

Agreement No. - 46 SBD/20-21

Const: Amt. Rs. 84,42,204.00

Maint: Amt. Rs. 12,77,153.00

Total Amt. Rs. 97,19,357.00

Dt. of Agreement - 19/08/XX

Dt. of Completion as per

Agreement - 18/08/21.

Actual Dt. of completion - 05/03/22.

Further measurement - NIL

Prima
13/08/22
J. E.

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
(17/2) E/W in excavation for for 3'			BF. 28.		
59.52 m ² wide TMBP (23)					
@ Rs. 269.32/m ²			Rs.		16,030
(18/2) P/r m/s Rec in open for 3'					
9.12 m ² wide TMBP (23)					
@ Rs. 5330.44/m ²			Rs.		48,614.00
(19/34) P/r Rec in Substr.					
62.45 m ² wide TMBP (23)					
@ Rs. 6125.21/m ²			Rs.		3,82,519.00
(20/35) P/r & laying Rec Pipe					
NP ₃ H.P.					
15.00 m wide TMBP (23)					
@ Rs. 3670.35/m			Rs.		55,055.00
(21/36) Painting 100 Coats primer Coat					
41.28 m ² wide TMBP (23)					
@ Rs. 97.18/m ²			Rs.		4012.00
			Rs.		49,328.18.00
Adj GST + LC 13%			Rs.		6,41,266.00
			Rs.		55,74,084.00
10% below as per Agr.			Rs.		5,57,408.00
			Rs.		50,16,676.00
Less previous Roll wide TMBP (24)			Rs.		18,60,975.00
			Rs.		31,55,701.00

Continuation

C.D.

[illegible]