

प्रमाणित किया जाता है कि इस
मापी पुस्त में कुल 100 (एक सौ)
पृष्ठ हैं। जो कि सहायक अभियंता
ग्रामीण कार्य विभाग, कार्य अवर,
प्रमंडल.....ढाका.....के
पदनाम से निर्गत किया जाता है।

18/9/21
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल ~~क्र. १३~~
10/09/21

Sch. XLV - Form No. 134

R.W.D (W) Dhaka DIVISION

Dhaka SUB-DIVISION

Measurement Book

No. 1660

Name _____

Date of first entry _____

Date of last entry _____

1st on Apr 2011

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road from Dhaka Ghora-					
Sohan Road Karsahiya Chowk To					
Mesurka Bazar, MR-2054 (N/M-P-2010)					
Package No:- MR-N/19-20 Dhaka/26					
Area - Dhaka					
Authority - E.E. & W.D. Div. Dhaka					
Agency - Sri Manish Kumar.					
N. No. 36, Near. J.P.S. School					
Raja Bazar, Motihari					
E. Champaran.					

Agreement No:-	03 MRD/2021-22				
Const. Cost - Rs.	7018238.00				
Date of work order.	01.10.2021				
Date of completion:-	30.06.2022				
1. Plc and fix of MR type					
- cat. information logs with					
sign board				2 No	
2. Plc and fix of MR type					
- cat. citizen information					
board				2 No	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/22 Plv and fixing of typical the informative sign with logo Citizen and Maintenance board					
2 NO		P. 1			
2 NO		P. 1			
1 NO		P. 18			
S NO ② R. 9525.88 / each. R. 47618.5					
2/1 Cleaning and grubbing road land					
		P. 2			
0.44 Hm ² ② R. 51135.76 / Hm ² R. 22499.0					
2/2 Dismantling of existing structure					
		P. 2			
0.81 H ³ ② R. 474.16 / H ³ R. 384.2					
4/3 Dismantling of existing structure for 2.1m					
		P. 2			
30.69 H ³ ② R. 231.77 / H ³ R. 7113.2					
5/4 Removing of light H.P for above 60m to 70m					
		P. 2			
5 Am ② R. 236.34 / R. R. 1182.2					
C/B Const of G.S.B. in D by prv well ground 17.0m					
NO ② R. 236.34 / R. R. 1182.2					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		P-8			
187.69 m ² @	8.	225.291 m ²		8.	414403.~
7/9		Piv laying and spreading			
		Comp for WBM in			
		P-9			
92.81 m ² @	8.	4073.31 m ²		8.	378044.~
8/10		Piv laying spreading and			
		Comp for WBM in			
		P-14			
123.75 m ² @	8.	3669.75 m ²		8.	454132.~
9/11		Piv and applying Prime			
		Comp with SS,			
		P-14			
1650.44 m ² @	8.	42.42 m ²		8.	69993.~
10/13		Piv and applying Jack			
		Comp with SS,			
		P-14			
1650.00 m ²		P-15			
8282.50 m ²		P-15			
9932.50 m ² @	8.	14.42 m ²		8.	143227.~
11/12		Piv laying and spreading			
		C.G.P. surface for M.C.C.			
		P-15			
1650.00 m ² @	8.	212.92 m ²		8.	351318.~
12/14		Piv and laying S.D.B.C			
		with 100-120 TPH			
		P-16			
207.063 m ² @	8.	10814.11 m ²		8.	2239202.~

Continuation

Sch. XLV-Form No.134

55

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1377	Constant Subgrade & earth				
	as shoulder will approach				
	7 atw 1 from borrow pit				
	on bar				
		P. 16			
1311.00 m ³ @ 2.204 = 16/m ³					267654 =
14/38	Piv and laying of 1.5 m ³				
	300 mm Dia in I. p. m				
		P. 16			
30 m @ 2.914 = 72/m					27442 =
15/15(1)	Piv and fixing of RCC M.S.				
	grade 1.5 m stone				
		P. 16			
3 No @ 2.2329 = 86/cul					6990 =
16/15(1)	Piv and fixing of RCC M.S.				
	grade 200.14 stone				
		P. 17			
9 No @ 2.627 = 94/cul					5651 =
17/16	Piv and fixing of R.I.				
	traffic Direction and Place				
	identification sign board				
		P. 17			
5.76 m ² @ 2.12382 = 25/m ²					71322 =
18/17	Piv and fixing of R.I.				
	600 mm triangle board				
		P. 17			
10.00 No @ 2.3677 = 59/cul					36776 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19/17 (i) Plastering of wall					
600mm circular board					
P. 17					
2 NO @ L. 3774:13 / m ² L. 7548:0					
20/17 (ii) Plastering of wall					
800 mm x 400 mm rectang.					
- 41ar board					
P. 17					
4 NO @ L. 3545:01 / m ² L. 14580:0					
21/21 Plastering of wall					
9/10. thems 1/530 comp.					
2.5mm sand mortar					
P. 18					
440.07 ² @ L. 735:44 / m ² L. 323594:0					
22/39 Plastering with CH(1:4)					
on Brk W					
P. 18					
32.76 m ² @ L. 187:08 / m ² L. 6186:0					
23/40 Pointing two coats New					
existing surface					
P. 18					
32.76 m ² @ L. 97:19 / m ² L. 3203:0					
					L. 4900061:0
Add G.C. @ 12:1					L. 588007:0
Add L.C. @ 1:1					L. 49001:0
Add Signings fee					L. 34849:0
					L. 5571918:0

Continuation

P.T.O

[illegible]

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	

Memo of Payment of Rs. 5081581=00				
5% S.D.		284079=00		
1% I.T.		50816=00		
1% SGST		50816=00		
1% CGST		50816=00		
1% License		50816=00		
Royalty		58730=00		
S/fee		34849=00		
Deduction		500927=00		
by CFMS		4530654=00		
Total		5081581=00		
Passed for Rs. 5081581=00 (Fifty lakh eighty one thousand five hundred eighty one) only				
by CFMS Rs. 4530654=00 (Forty five lakh thirty thousand six hundred fifty four only)				

Executive Engineer
R. W. D. Works
Division Dhaka

21/12/22

21/12/22

Continuation