

पुस्तक संख्या १५५५५५

Schedule XLV Form N.134.

P.W.D.

द्वितीय विभाग का मासिक जर्नल

NEW MR 3054

DIVISION

खाने-पाने का

SUB DIVISION

MEASUREMENT BOOK 2462

पुस्तक संख्या

1ST ON A/C Bill

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Work → Repair of Road from Basbitta to Lakha Village under MR 3054.					
Agency:- Kamal Devi					
At - W/o - Omprakash Singh, Peghra, Munger					
Agreement No:- 04/M.B.D/2022-23					
Date of Work Start → 22-04-2022					
Date of Completion → 21-07-2023					
As per agreement Below → 0.51 %					

Total Length → 1.75 KM.

Date of Measurement →

Record Entry

①. Clearing and grubbing road

land all complete job - done

$$2 \times 10 \times 30.00 \times 1.20 = 720.00 \text{ m}^2$$

$$2 \times 20 \times 30.00 \times 1.10 = 1320.00 \text{ m}^2$$

$$2 \times 20 \times 30.00 \times 0.90 = 1080.00 \text{ m}^2$$

$$2 \times 8 \times 30.00 \times 1.00 = 480.00 \text{ m}^2$$

$$2 \times 1 \times 10.00 \times 0.90 = 18.00 \text{ m}^2$$

$$3618.00 \text{ m}^2$$

$$\text{Qty Limit} = 0.35 \text{ Ha.}$$

(Continuation)

Pritam
H. 05.22
A/E

Sanjit
7/10/22
J.B

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(34) 40 Providing and laying of R.C.C. pipe 300mm dia					
all complete job. do-do-					
Qty TMB P-22 Item No-6					
Qty = 15' diam @ 10/028.35/m					15425 = 40
					9923145 = 40
Add G.S.T 12 %					= 1190777 = 40
Add L. cen 1 %					= 99231 = 40
Add Seigniorage fee 10%					= 83141 = 40
					11296294 = 40
less 0.51 % below as per ggg					= 57611 = 40
					11238683 = 40
less 2nd on APC Bill					= 10183313 = 40

1055370 = 40

Limit - 888360 = 40

Pr. to m
14.11.22
R/E

Sanit
14.11.22
J.B

Allotment No. 47 dt-24-11-2022

Rs - 720673 = 40

Total Allotment - 11271673 = 40

(Continuation)

4th and Final Bill 46

Sch. XLV- Form No. 134

Sch. XLV- Form No. 134					
Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Work - Repair of Road from					
Busbitta to Lakher Village Under					
MR 3054					
Agency :- Komol Devi					
at - Uo - Omprakesh Singh Teyher. Manager					
Agreement No:- 04/MBD/2022-23					
Date of Work start - 22-04-2022					
Date of Completion - 21-01-2023					
Actual date of Completion - 14/11/22					
As per agreement Below = 0.51 %					