

प्रमाणित किया जाता है कि इस
मापी पुस्त में कुल 100 (एक सौ)
पृष्ठ हैं। जो कि सहायक अभियन्ता
ग्रामीण कार्य विभाग, कार्य अवर,
प्रमंडल Dhaka के
पदनाम से निर्गत किया जाता है।

S. Mandal
कार्यपालक अभियन्ता:
ग्रामीण कार्य विभाग
कार्य प्रमंडल, Dhaka
10/03/21

Sch. XLV - Form No. 134

R.W.D (W) Dhaka DIVISION

Dhaka SUB-DIVISION

Measurement Book

No. 1663

Name _____

Date of first entry _____

Date of last entry _____

1st on A/c (Bil)
1

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Consto + Road & C.D. work from Dhoks - Phulwariya Road Bhagwanpur to Harkar, MR-3054 (M/M-P. 2018)					
Package No - MR-N/20-21/Dhoks/					
Block - Dhoks				length - 2.400 km.	
Authority - G.E. (M.D.) W.D.M. Dhoks					
Agency - Manish Kumar.					

Agreement No - 03.M.B.D/2021-22					
Consto Cost - Rs.					
Dch. 1 Work order		01.10.2021			
Date of completion		30.06.2022			
Actual Date of completion		10.3.2022			
Receipt Entry -					
1. Plu and fring 1. MR					
intumbury sign with 100					
board - - - - -				2 No	
2. Plu and fring 1. MR					
citizen bus - - - - -				2 No	
3. Clearing and Grubbing					

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
		Abstract of cost				
1/21		Plr and dipping 4 typi				
		cap MR Informatory sign				
		with geo, Citizen and				
		Maintenance board — 1/2				
2 No		vide THB P 1				
2 No			P 1			
1 No			P 18			
5 No @ 4		9532	91	Each 4	476652	
2/1		Cleaning and Goubling				
		road land — 1/2				
		vide THB P 2				
0.48 Hect @ 4		51133	76	1/4	24544	
3/6		Const of CSB 4. 1/2 by				
		Plr well gentle Material				
		as per — 1/2				
		vide THB P 5				
170.63 m ³ @ 4		2223	08	1/2	380177	
4/7		Plr laying spreading and				
		compacting stone apron				
		for WRM II — 1/2				
		vide THB P 8				
181.35 m ³ @ 4		6114	86	1/2	416630	
5/8		Plr and dipping 4 laying				
		spreading and compacting st				
		for apron for WRM II — 1/2				

(Continuation)

(Continuation)

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		vide TMB P 14			
251.587	②	h.	3702.83	14 ²	563145 ~
6/9		Pir and applying prime coat with emul. BS			
		vide TMB P 15			
2045.317	②	h.	4.2 = 44	14 ²	86803 ~
7/11		Pir and applying floor			
130.80		coat with emul. BS			
2196.79	2	vide TMB P 15			
8485.75	2	P 15			
10682.54	m ² ②	h.	14.42	14 ²	154042 ~
8/10		Pir laying and rolling & close graded premix			
		curbing material d. 20mm			
10/10		thickness for patch work over			
		WBM using M.S.S			
		vide TMB P 15			
2196.79	m ² ②	h.	213.66	14 ²	469366 ~
9/12		Pir and laying subc			
		with 100-120 TPH batch			
		type H.P.P			
		vide TMB P 16			
212.14	m ³ ②	h.	10853.44	14 ³	2302449 ~
10/5		Const 7 subgrade and			
		earthen shoulder with			
		approved material			
		vide TMB P 16			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1032.50 m ² @ Rs. 204.16/m ²					Rs. 210795.00
11/20					
448.00 m ² @ Rs. 735.44/m ²					Rs. 329477.20
12/13 (1)					
4 No. @ Rs. 2339.76/No					Rs. 9359.00
13/13 (1)					
10 No. @ Rs. 629.74/No					Rs. 6297.00
14/14					
7.68 m ² @ Rs. 12388.50/m ²					Rs. 95144.00
15/16					
10 No. @ Rs. 532.46/No					Rs. 5325.00
16/45					

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/10 in bombet wall					
vide THB P 18					
5.76 m ³ @ R. 5588 24/m ³					32191.20
12/46 plastering with 2:1:12					
on 12/4 work in sub-st.					32191.20
structure as per					
vide THB P 18					
40.32 m ² @ R. 188.42/m ²					7597.20
18/47 Painting two coat incl.					
dry primer coat					
vide THB P 18					
40.32 m ² @ R. 97.19/m ²					3919.20
19/15 (1) Plaster and finishing of a.c.					
600 mm single board					
vide THB P 19					
10 No @ R. 3682.24/m ²					36822.00
20/15 (1) Plaster and finishing of a.c.					1535.50
600 mm Circular board					
vide THB P 19					
2 No @ R. 3778.75/m ²					7557.50
21/15 (1) Plaster and finishing of a.c.					1118.00
600 mm x 450 mm section					
gular board					
vide THB P 19					
6 No @ R. 3649.53/m ²					21898.20
22/22 F/W in execution for					
finish					

Continuation

Sch. XLV-Form No.134

52

Sch. XLV-Form No.134		25			Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
27.29 m ² @ 1		294.73/m		R.	8780.20
23/23		Piv H/S on level top			
		course in foundn			
		vide THB P 19			
2.95 m ³ @ 2		5812.92/m ³		R.	17148.20
24/24		BIM Work in CM (1:4)			
		head wall			
		vide THB P 19			
27.65 m ³ @ 1		6267.53/m ³		R.	173297.20
25/25		Piv a laying ice			
		large HPB for culms			
		vide THB P 19			
7.50 m @ 15		3346.92/m		R.	25102.20
26/26		Plastering with CM (1:4)			
		on B/W in sub struct			
		vide THB P 20			
65.89 m ² @ 2		1882.42/m ²		R.	12415.20
27/27		Painting on parapet wall			
		(B&L) two coat			
		vide THB P 20			
20.64 m ² @ 1		97.19/m ²		R.	2006.20
				R.	5449950.20
		Adol GST @ 12%		R.	653994.20
		Adol L. Co. @ 1%		R.	54900.20
		Adol Seigniorage Fee		R.	46730.20
				R.	6205174.20

Continuation

P.T.O.

Rs. 6189041.00

Vno. 06
Sch. XLV-Form No.134

27/04/2022

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
Sy. SD -	309452	=	00		
1x I-Tax -	61890	=	00		
1x Const -	61890	=	00		
1x Sgst -	61890	=	00		
1x Lcess -	61890	=	00		
Royalty -	42348	=	00		
sig. fee -	62107	=	00		
Total dedn -	661467	=	00		
By CFMS -	5527574	=	00		
Total -	6189041	=	00		

Passed for Rs. 6189041.00 (Rupees sixty one lac eighty nine thousand forty one) only
 & By CFMS Rs. 5527574.00 (Rupees fifty five lac twenty seven thousand five hundred seventy four) only

Executive Engineer
 R. W. D. (Works)
 Division, Dhaka

Continuation