

1st on A/c Bill

Name of work -1

Situation of work –

Agency by which work is executed –

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work - Repair of Road from Road No. 14 Khagra to Kanki Tola via Gonarschak and Sheishahi Tola Road under New Maintenance Policy 2018 Under Navgachhia Block.					
Agency - Vijay Singh, At - DC-10, Lohiya Nagar, P.C. Colony, Kankarbagh Patna, Pin-800026(Bihar)					
Agreement No:- OG MAD/2020-21					
Package No:- MR-N/19-20 Navgachhiya OS					
Date of Agreement - 25/02/2021					
Date of Completion - 24/11/2021					
* Construction Cost - 82,10,561 = ₹					
Maintenance Cost - 31,84,680 = ₹					
Below rate :- 2.10 %					
<u>Record Measurement</u>					
Date :- 07/01/2022					

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

WORK has been completed as per specification on dated - 11.11.2022. There is no any departmental dues on contractor. Maintenance work will be started on dated - 12.11.2022.

[Signature]
11/11/22
J.E

[Signature]
11.11.22
A.E

material statement

(1) E/W - $635.7 \text{ m}^3 @ 3.30/\text{m}^3$

S.F. $\Rightarrow 2098 = \infty$

[Signature]
11/11/22
J.E

[Signature]
11.11.22
A.E

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					Rs. 2538073=
Add G.S.T @ 12%					Rs. (+) 304569=
Add L.Cess @ 1%					Rs. (+) 25381=
					Rs. 2868023=
Less below @ 2.10%					Rs. (-) 60228=
					Rs. 2807795=
Less Previous bill					Rs. (-) 2401913=
vide T.M.B P-24					Rs. 405882=
<i>Paul</i> 11/11/22 JE.					
<i>Paul</i> 11/11/22 AE					
<i>Paul</i> 22/11/22					

(Continuation)