

2 nd on a/c bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of roof					
& ch work for house of					
Raj Kishore Singh to Panthar Mathia					
in Block - Dargamohla					
Agency - Shri Shashibhu Kumar Singh					
Agreement No - 10/MMG/16 (Gen)					
Date of agreement - 18/4/2021					
Date of measurement - 15/12/22					
Work done					
1) Construction of 1st reinforcement					
17 Cement Concrete pavement					
M ₃₀ with 43 grade cement					
with all complete etc					
From house of Ashok Patel					
15 X		$\frac{3.80 + 3.05}{2}$		$\times 0.16$	$= 8.22 \text{ m}^3$
15 X		$\frac{3.05 + 3.40}{2}$		$\times 0.16$	$= 7.74 \text{ m}^3$
15 X		$\frac{3.40 + 3.44}{2}$		$\times 0.16$	$= 8.20 \text{ m}^3$
15 X		$\frac{3.44 + 2.66}{2}$		$\times 0.16$	$= 7.32 \text{ m}^3$
15 X		$\frac{2.66 + 5.54 + 3.8}{3}$		$\times 0.16$	$= 9.72 \text{ m}^3$
10 X		$\frac{3.95 + 6.0}{2}$		$\times 0.16$	$= 7.96 \text{ m}^3$
5 X		$\frac{6.0 + 3.95}{2}$		$\times 0.16$	$= 3.98 \text{ m}^3$
15 X		$\frac{3.95 + 3.90}{2}$		$\times 0.16$	$= 9.42 \text{ m}^3$
15 X		$\frac{3.90 + 3.30}{2}$		$\times 0.16$	$= 8.64 \text{ m}^3$

Continuation

Co. 71.20143

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				6/11	71.20 m ³
15	X	$\frac{3.30 + 4.70}{2}$	X	0.16	9.60 m ³
15	X	$\frac{4.70 + 3.73}{2}$	X	0.16	10.11 m ³
15	X	3.73	X	0.16	8.95 m ³
15	X	$\frac{3.73 + 3.75}{2}$	X	0.16	8.93 m ³
15	X	3.75	X	0.16	9.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
15	X	3.75	X	0.16	9.00 m ³
10	X	3.75	X	0.16	6.00 m ³
5	X	$\frac{3.75 + 4.20 + 5.90}{3}$	X	0.16	3.69 m ³
<i>More old p.c.c</i> <i>from old p.c.c</i> <i>to new p.c.c</i> <i>shown</i>					
5	X	$\frac{5.40 + 3.75}{2}$	X	0.16	3.66 m ³
10	X	3.75	X	0.16	6.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
30	X	3.75	X	0.16	18.00 m ³
15	X	3.75	X	0.16	9.00 m ³
4	X	$\frac{3.75 + 4.10}{2}$	X	0.16	2.51 m ³
					355.69 m ³

Continuation

Limit 354.96 m³

Done
15/11/22
J.E

Abstract of Cost

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Bridging and fixing of works land works all complete etc vide TMB page (5) $1.46 \text{ km} \times 385.8 = 49 \text{ km}$ $\times 5633$					
(2) Reference pillars all complete etc vide TMB page (5) 1.46 km @ Rs 1785 = 26 $\times 2592$					
(3) Clearing and grubbing road land all complete etc vide TMB page (5) $0.5765 \text{ H} \times 5290 = 33 \text{ km}$ $\times 3053$					
(4) Excavation for road ways with manual means with all complete etc vide TMB page (5) 132.975 m^3 $\times 75 = 52$ $\times 10049$					
(5) Construction of embankment with material obtained from borrow pits with 100 m haul all complete etc vide TMB page (6) 648 m^3 @ Rs 190 = 52 $\times 123485$					
(6) with 100 m haul vide TMB page (6) 1058.4 m^3 @ Rs 153 = 66 $\times 162634$					
(7) Construction of subgrade 2 earth shoulder all complete etc vide TMB page (6) 558 m^3 @ Rs 192 = 25 $\times 17276$					
					442215

Continuation

Lot

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				6/11/16	4, 52, 215 //
$\left\{ \frac{10}{15} \right\}$ Construction of granular sub					
base by spreading well graded					
material of grading I all					
Complete at vide TMB page (6)					
543.63 m^3 at 3/39 = 48				10/13	1706716 //
$\left\{ \frac{11}{16} \right\}$ Bounding, laying, spreading					
2 Compacting of stone aggregate					
of W.B.M. grt all Complete					
vide TMB page (6)					
417 m^3 at 4080 = 56				14/7	1703267 //
(17) Construction of unreinforced					

Cement concrete pavement M_3					
with 42 grade cement all					
Complete at vide TMB page (10)					
354.96 m^3 at 7366 = 50				14/3	2614813 //
(29) Bounding and fixing of					
typical masonry ledger sign board					
all Complete at vide TMB page (7)					
2 abs. at 11123 = 57				each	22247 //
				T.B	6489259 //
Add 1% Labour	Len				64873 //
Add 12% GST					778711 //
Add Sundry charge					69465 //
				G+B	7602330 //
Len 17.99% as before quoted					1331679 //
					6070651 //
Len previous payment					3080835 //

Continuation

 No H, 29, 89, 806 //
 Sub 29, 89, 816 //

 Done
 15/12/22
 J.E

 CAP
 30/12/22
 12/12/22