

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const of road					
from Bithoor to Jagdishpur					
under masonry,					
Agency - Awadh Krishi Singh					
Agreement No - 10130/PMGSY/2021-22					
Date of start - 14.07.2021					
Date of Completion - 13.04.2022					
Actual Completion date - 05.04.2022					
Measurement - NIL					
Rel. - 15.12.22					
J.E. -					

Attested

 26/12/22

Abstract of cost					
1/ Cost of working bench					
masonry - do					
0.720 KH					
Ch. 10164.91/1KH				Rs	7319 =
2/ Cost of redressed					
pillars - do					
0.720 KH					
Ch. 10280.37/1KH				Rs	7402 =
3/ Clearing & grubbing of					
road/air					
0.22 Hect					
Ch. 51133.74/1Hect				Rs	11249 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4) Const of embankment / card upto 1000 m length					
289.72 m ² wide Page - (12)					
Qty 24.94 / m ²				Rs	50727 =
5) Const of subgrade earthen shoulders					
378.00 m ² wide Page (12)					
Qty 126.52 / m ²				Rs	66747 =
6) Const of embankment / card upto 100 m length					
876.60 m ² wide Page - (12)					
Qty. 139.84 / m ²				Rs	94616 =
7) Excavation for roadway box cutting - do -					
64.969 m ² wide Page - (13)					
Qty. 74.16 / m ²				Rs	4818 =
8) for laying brick's soling layer on subgrade -					
540.00 m ² wide Page - (13)					
Qty. 422.43 / m ²				Rs	255112 =
9) Const of G.C.D by well graded material.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
68.193 m ² note Page - (12)					
Ch. 2834.86/m ²				B	193318
(10) for laying spreading & completing work - 117					
163.351 m ² note Page - (13)					
Ch. 3485.84/m ²				B	569399
(11) for const of unreinforced R.C.C. work - 25					
438.34/m ²				B	
Ch. 6948.19/m ²				B	3044975
(12) for R.C.C. on chimney					
NY stone - 25					
01 nos note Page - (13)					
Ch. 2402.48/each				B	2402
(13) for & laying down NY stone - 25					
02 nos note Page - (14)					
Ch. 623.36/each				B	1870
(14) for & applying 2 coats water based cement paint					
144.00 m ² note Page - (14)					
Ch. 90.98/m ²				B	13101

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q. 90.98/m²					13707
¹² / ₂₁ Riv & hot applied thermoplastic Compound, - di -					
144.00 m ² note page - (14)					
Q. 735.44/m ²					105903
¹⁶ / ₂₃ Riv & fixing masonry					
8mm board -					
02 nos note page - (14)					
Q. 11419.21/each					22838

¹² / ₂₄ Riv & fixing masonry					
main board.					
02 nos note page - (14)					
Q. 11419.21/each					22838
¹⁸ / ₂₅ Riv & fixing down M.					
triangle board -					
04 nos note page - (14)					
Q. 3504.71/each					14019
¹⁹ / ₂₇ Riv & fixing down M.					
rectangular board					
02 nos note page - (15)					
Q. 4152.77/each					8306

Continuation

Attested
 [Signature]
 2/21/22