

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and final Bill</u>					
N/w: Constr ⁿ of Road from					
Mehindolapur Sthith Hanuman					
mandir to Alp Sankhyok					
Tola under MMGSy - (Sc)					
Agency :- Md. Shahidul Hasan Erazzi					
Agc No :- 61 SBD of 2020-21					
D.O.W :- 19.09.2020					
D.O.C :- 18.06.2021					
A.D.C :- 26.03.2022					

Details —

Measurement as previous

in TMB-Proc- 10 to 17

 Pol
 14/12/22
 JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) Reference Pillars...					
Qty - vide TMB-P-15					
2.00 nos @ Rs. 1866.36/E-Rs. 3733=00					
(25) Const ⁿ of embankment					
lead up to 1000 m 100 m ...					
Qty vide TMB-P-16					
12.85 m ³ @ Rs. 140.25/m ³ - Rs. 1802=00					
(26) Const ⁿ of embankment of					
Roadway Cutting...					
Quantity - vide TMB-P-16					
30.00 m ³ @ Rs. 26.11/m ³ - Rs. 783=00					
/					

(27) Painting of Parpel wall of CD					
Qty vide TMB-P-17					
13.26 m ² @ Rs. 97.19/m ² - Rs. 1289=00					
					Rs. 4351797=00
Add GST (12%)				(+) Rs. 522216=00	
Add L. cess (1%)				(+) Rs. 43518=00	
Add S. Fee (10%)				(+) Rs. 59932=00	
					Rs. 4977463=00
Less 11.70% Below				(-) Rs. 582363=00	
					Rs. 4395100=00
Less previous Bills				(-) Rs. 3828664=00	
					Rs. 566436=00

Rs. 566436
14/12/22
JC