

WB
Schedule XLV-Form No. 134

20th MMUSY W.B. - MMUSY-WB-20-Phulpur-03 PART-A
Birepur (Ramabhis Yadav ke Uhar) To Bishanpur.

उमृउर

DIVISION

292171

SUB-DIVISION

MB NO. 287/2021-22

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Lth and final bill				
NW- Construction and Maintenance of					
the road and COWSK (1) Barpur					
(Ramashesh Yadav ke ghar) to					
Barpur.					
NA Agency - NKSP Infra Private Limited					
Agreement no - 23 MBO/2021-22					
Date of start - 26-11-2021					
St plate of Completion - 25-11-2022					
Actual date of Completion - 22-11-2022					
Defects					
① Construction of embankment					
material obtain from road way cutting.					
Qty - Vsec P-31 MBO No 320, 9th no. 1					577.76 m ³
Vsec P-19 TMS 9th - 11					178.80 m ³
Vsec P-19 9th no 15 TMS -					269.81 m ³
Vsec P-21 9th - 18 TMS -					29.28 m ³
					1099.82
Allowed -					1087.68 m ³
(2) Subgrade and earthen shoulder					
C.C. portion $2 \times 9 \times 15.0 \text{ m} \times 0.625 \times 0.335 = 56.53 \text{ m}^3$					
$2 \times 1 \times 13.0 \times 0.625 \times 0.335 = 5.44 \text{ m}^3$					
$2 \times 3 \times 15.0 \times 0.625 \times 0.335 = 18.84 \text{ m}^3$					
$2 \times 3 \times 15.0 \times 0.625 \times 0.335 = 18.84 \text{ m}^3$					
$2 \times 2 \times 15.0 \times 0.625 \times 0.335 = 12.56 \text{ m}^3$					
$2 \times 1 \times 20 \times 0.625 \times 0.335 = 0.84 \text{ m}^3$					
$2 \times 6 \times 15.0 \times 0.625 \times 0.335 = 37.69 \text{ m}^3$					
$2 \times 1 \times 10.0 \times 0.625 \times 0.335 = 4.19 \text{ m}^3$					
$2 \times 2 \times 15.0 \times 0.625 \times 0.335 = 12.56 \text{ m}^3$					
$2 \times 1 \times 4.0 \times 0.625 \times 0.335 = 1.68 \text{ m}^3$					
Continuation					169.17 m ³

Particulars 30	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(34) (37) Joint Sealing					
22.50 m ² wet P-10 Run				24	
EB 38.02/m			13		855=00
(35) (38) Weep holes					
30.0 M ² wet P-20 Run				25	
83.45/each			B		2,504200
(36) (39) Dominant spout					
20 M ² wet P-20 Run				26	
EB 628.18/each			B		5,025=00
(37) (47) Earthwork in excavation					
74.15 m ² wet P-21 Run				28	
EB 283.94/m ²			B		21,083=00
(38) (48) P.C.C M15					
7.42 m ² wet P-21 Run				29	
EB 5792.51/m ²			B		42,980=00
(39) (49) P.C.C M20 in Sub Structure					
71.49 m ² wet P-21 Run				30	
EB 6592.31/m ²			B		4,74,257=00
(40) (50) Weep holes P.C.C M20 in Run					
1.65 m ² wet P-21 Run				31	
EB 1592.31/m ²			B		10,877=00
(41) (51) Weep holes					
55.0 M ² wet P-21 Run				32	
EB 83.45/each			B		4,590=00
			B		2,09,18,641=00
Add 124.457					25,10,237=00
1% L.e					2,09,186=00
5 Fee					3,52,040=00
Above 4.57					9,41,339=00
			B		2,49,31,443=00
Less Previously Paid					2,17,45,849=00
			B		31,85,594=00

Continuation

Signature
22.11.2022
JE