

MMCSY-W.B.-13

Schedule XLV-Form No. 134

NARHAIYA NAHAR TO RAMNAGAR.

R.W.D. KATHAR — DIVISION

SAMELL — SUB-DIVISION

NO-2225-

MEASUREMENT BOOK

GOLDEN COMPANY

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of work:— Construction and maintenance of road from Narkira Nahar to Rammagar					
Name of Agency:— M/S Golden company					
Agreement No:— 07/MBD/2021-22					
Date of commencement:— 21/09/2021					
Date of completion:— 20/09/2022					
Actual date of completion:— 20/9/22					
Abstract of Cost					

Date of entry:— 20/09/2022					
1/137.	Plv & fixing bench mark pillars				
	Qty vide TMBP-34				
	2-c Qty = 2.3 km				
	@ 9740 g/km = 22402				
2/138.	clearing & grubbing of road land				
	Qty vide TMBP-34				
	2-c Qty = 1.84 Ha				
	@ 52960/Ha = 97446				
	C/O = 119898				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	12249680
	②	490	6/m3 =		3910
			Total =		12253590
			Add 12% GST + 1% L.Cess =		1592967
					13846523
					135925
			Add @ 10% S.F =		155917
					14002482
					14002440
			Debit of previous payment		12504320
			Net payable Amount =		1498120
					14981622
	②			C/S	
20/09/2022				Almu	
J.E				24/11/22	
				ALB	

Bitumen bought vide tax invoice

No - BH5520012307

dt 26/09/2022

Net Qty = 16.898 MT

Bitumen consumed = 15.156 MT

Bitumen balanced = 1.692 MT