

102 TO SUBHULIYA HARIJAN TOLH

Schedule XIV-Form No. 134

JASHWANT KUMAR RAI DIVISION

BLOCK- BHOPE SUB-DIVISION

PMGSY- SC

MEASUREMENT BOOK

MB-NO- S17

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd on A/c Bill				
Name of work - Const. of a road from T02 to Dubauliya Harizan Wla under mmsy (sc) in Bhong Block.					
Agency - Saswant Kumar Rai.					
Agreement No - 92 S/D/2020-21.					
Date of work started - 11.03.2021.					
Date of completion - 10.09.2021.					
Date of actual completion - 27.02.2022					
Date of entry - 06.12.2022.					
Record Measurements					
/					
(1/1) Const. of nodding bench mark on for S/D/21.					
Videopage 05 = 0.440 km.					
or 5418 = 98 / km ———→ 2384 = 00.					
(2/2) Const. of reference pillars - on for S/D/21.					
Videopage 05 = 0.440 km.					
or 3089 = 92 / km ———→ 1360 = 00.					
(3/3) Clearing and grubbing road land on for S/D/21.					
Videopage 05 = 0.13 Hectr.					
or 51136 = 76 / Hectr ———→ 6647 = 00.					
or 10391 = 00.					

B/F 3/39067=00-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
29/28 Providing and fixing 90mm —					
diagonal retro road drains.					
Vide pg. 09 = 02 Nos.					
Ch 8177 = 32/ each —				16354=00.	
				3155421=00.	
Less 0.01 % below —				316=00	
				3155165=00.	
Add 12% GST —				378613=00.	
Add 01% Labor cost —				31551=00	
Add Screenshot fee —				34609=00	
				3599878=00	
Less previous payment 2015932=					

Net payable — 1593946=00

~~6/12/22
 Bilal~~

~~6/12/22
 Engr~~

~~10/12
 C.P.~~