

पेवुहली मिश्राली पमगस्य पथतो
मुशर तोली-२

0-027.64m

Schedule XLV-Form No. 134

AMIT KUMAR

DIVISION

ए२९११५ - ३२५३११

SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-453

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6th 3 Final A/c Bill					
Name of work - Construction of the Road from					
Peevadi Meshrauli P.M.G.S. Path To					
Musa Tali. TOZ under P.M.G.S. (SC) in					
Hathua Block					
Agency -					
Amrit Kumar					
Date of commencement -					
04.10.2020					
Date of completion -					
03.10.2021					
Agreement No. - 63/GBD (P.M.G.S. - SC) 2020-2021					
Date of actual completion -					
09.03.2022					
Further measurement					
NIL					
Abstract of cost					
1. Construction of Reference working Benchmark					
do do all comp					
Qty vide TMB page No - 28					
1.45 Km @ Rs 5131.89/Km 7441 = w					
2. Construction of Reference pillar					
do do all comp					
Qty vide TMB page No - 28					
1.45 Km @ Rs 2842.85/Km 4122 = w					
3. Clear and Grubbing Road land with wild					
do do all comp					
Qty vide TMB page No - 28					
0.43 H @ Rs 5133.76/H 21988 = w					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	Rd		10070465=0
		Less Previous			-8929745=0
			Total Rd		1140720=0
	(Sd)	15.12.2022.	Sd	15/12/2022	
		J.E		A.E	
	C & P				
		22/12			