

~~Bethuwa~~ Mungasy (Sc)
पुनः का नाम:- टोयसे रिमरीया

Shedule XLV Form No. 134.

कार्यपालक आभियन्तः

ग्रामीण कार्य विभाग

श्री डाडा मूषण कुमार, सहायक अभियन्ता DIVISION

कार्य अवर प्रसिने - मुरडा SUB-DIVISION

संपादक:- श्री एडिन्स कुमार चान

Measurement Book

No:- 1484

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost (4th & final bill)				
1. Setting out with reference pillar					
1.55 km by vide TMB p-21					
1.55 km @ R 6491:78 per km				R	10062=
2. clearing & grubbing road land etc.					
0.93 hectare by vide TMB p-21					
0.93 hectare @ R 58358:96 per ha.				R	54274=
3. Const. of embankment with materials obtained from borrow pits (1) from land up to 10000					
1637.952 m ³ by vide TMB p-21					
1637.952 m ³ @ R 209:83/m ³				R	343691=
(ii) Land up to 10000					
409.488 m ³ by vide TMB p-21					
409.488 m ³ @ R 215:76/m ³				R	88351=
4. Const. of subgrade & another shoulder					
3424.717 m ³ by vide TMB p-21					
3424.717 m ³ @ R 215:92/m ³				R	739465=
5. Const. of G.S.B. with materials grading 1					
1266.00 m ³ by vide TMB p-21					
1266.00 m ³ @ R 3309:41/m ³				R	4189713=
				C/O R	5425556=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				1319	5425556
6. P/V Laying spreading & compacting 14.307 grade III					
439.875 m ³ aty vide turn p-22					
439.875 m ³ @ 4310 = 59/m ³					1896121
7. P/V & fixing of concrete infomation sign board					
3. Nos aty vide turn p-22					
3 Nos @ 13008 = 93 per Nos					39029
8/24 aty in excavation for foundation of structure					
40.50 m ³ @ 336 = 38/m ³					13623
9/25 P/V & laying R.C.C. 300mm dia H.P.					
112.50 m ³ aty vide turn p-22					
112.50 m ³ @ 976 = 94 per m ³					109906
10/20 P/V & fixing of m/s guard stone					
31 Nos aty vide turn p-22					
31 Nos @ 3610 = 15 per Nos					18915
11/9 P/V & applying primer coat with bitumen solution (SS ₁)					
5865 m ² aty vide turn p-22					
5865 m ² @ 51 = 86/m ²					304159
				108	7807307

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				15/16	7807307-
12/10 p/v & applying tack coat					
5865-m ² aty vide Tars p-23					
5865-m ² @ B 17:81/m				B	104456-
13/11 p/v laying & rolling 20 mm thick					
over 500 sq ft					
5865-m ² aty vide Tars p-23					
5865-m ² @ B 239:64				B	1405489-
14/23 p/v & laying of hot applied					
thermoelastic compound 2.5 mm					
thick road marking					
310-m ² aty vide Tars p-23					
310-m ² @ B 839:66/m ²				B	260295-
15/12 p/v & fixing of Cautionary					
mandatory & informatory sign board					
(i) 600 mm equilateral & triangle					
4 nos aty vide Tars p-23					
4 nos @ B 5733:44/m ²				B	22934-
(ii) 600 mm circular					
2 nos aty vide Tars p-23					
2 nos @ B 8423:51 per nos				B	16847-
(iii) 600 mm x 450 mm rectangular					
4 nos aty vide Tars p-23					
4 nos @ B 5324:98 per nos				B	21300-
				C/o B	9638628-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				MFB	9638628:-
(iv) 900mm side octagonal					
2 nos aty side Twp P-24					
2 nos @ B 9709:4 per nos				B	19418:-
16/17 PIV R.O.C. cons grad Kilometer stone					
(1) ordinary Kilometer					
2 nos aty side Twp P-24					
2 nos @ B 2762:47 per nos				B	5525:-
11) 200mm stone					
2 nos aty side Twp P-24					
2 nos @ B 721:44 per nos				B	5030:-
				B	9668621:-
Less y. as per agreement				B	2513841:-
				B	7154780:-
Less p/p side Twp P-25				B	4303567:-
				B	2857213:-
Sum					
8.12.22					
T.O.					
				C.P.P.	
				as per	