

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—

1

No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estom A/C Bill					
N/W- Lo 22 Sunderpatti to Sunderpatti					
Agency- Mrs Bhagyamini Construction					
Agreement No - 56/S.B.D (mm b.S.Y S.C)					2020-21
Agreement value 5264766 = w					
Date of Commencement - 24/9/2020					
Date of completion - 23/6/2021					
Date of Entry 15/6/21					
Record Entry.					

(1)	Const of reference of working				
	Benchmark				.640 Km
(2)	construction of reference				
	Pillar				.540 Km
(3)	Prov and fixing of material				
	mm b.S.Y Informantory				
	Sign Board with legs				2010
(4)	clearing and grubbing				
	road land				
	2 x 21 x 30 0.150				1590 m ²
	Hence 1890				.189 hect
(5)	Const of emb with app				
	material obtained from				
	Drown pits with lead				
	100m		10		(1/1)

Continuation
 $20 \times 15 \times .40 = 120 \text{ m}^3$
 $10 \times 5 \times .45 = 22.5 \text{ m}^3$
 156 m^3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
-----x-----x-----x-----x-----					
(1/1)	Construction of Reference & Working Benchmarks				
	as per do do do E/I				
	0.64 Km vide T.M.B. Page No. (13)				
	② 5130=91/Km Rs = 3284=00				
(2/2)	Construction of Reference Pillars/Buffers do do do				
	0.64 Km vide T.M.B. Page No. (13)				
	② 2851=40/Km				
	Rs = 1829=00				
(3/3)	Clearing and grubbing road land including uprooting do do do E/I				
	189 Hct vide T.M.B. Page No. (14)				
	51134.38/Hct Rs = 9665=00				
(4/4)	Construction of embankment with approved material obtained do do do E/I				
	231 m ³ vide T.M.B. Page No. (17)				
	② 189=95/m ³ Rs = 43878=00				
(5/5)	Construction of sub-grade & Further shoulder upto 1000m do do E/I				
Continuation					58652=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21/27) 600mm x 450mm Rect-					
angular do — do — El					
2.00 net vide G.M.B. page No (16)					
(2) 4083 = 56/Net R ₁ =					8167 = 00
(22/28) 900mm side octagon					
providing and fixing					
do — do — El					
2.00 net vide G.M.B. page No (16)					
(6) 7846 = 53/Net R ₁ =					15693 = 00
					= 42,01,580 = 00
Add 12% G.S.T =					504190 = 00
Add 1% C.E.S. =					42016 = 00
Add 10% S.P. =					55742 = 00

= 48,03,528 = 00

Less 21% Below B.O.C. Rate = 10,087 = 00

47,93,441 = 00

Less previous payment = 31,87,042 = 00

Net payment = 16,06,399 = 00

D.A.

C.F.

Rush

23/12/22

1/12/22
A.E.
Hare1/12/22
J.E.
Thawle