

Schedule XIV-Form No 134

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

2nd on A/C bill:-

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<u>Date of measurement</u>						
:- 03-12-022.						
<u>Date of control</u>						
:- 03-12-022						
<u>① cons. of substrate and earthen shoulders ---</u>						
$12 \times 30.00 \times \left(\frac{6.6+7.8}{2}\right) \times 0.300$						
$= 777.60 \text{ m}^3$						
$13 \times 30.00 \times \left(\frac{6.6+7.8}{2}\right) \times 0.300$						
$= 842.90 \text{ m}^3$						
<u>Total :- 1620.50 m³</u>						
<u>P</u>						
<u>03-12-022</u>						
<u>JF</u>						

<u>Date of measurement</u>					
:- 19-12-022.					
<u>Date of control</u> :- 19-12-022.					
<u>② cons. of GSB by providing well graded materials ---</u>					
$12 \times 30.00 \times 4.05 \times 0.20 = 291.60 \text{ m}^3$					
$13 \times 30.00 \times 4.05 \times 0.20 = 315.90 \text{ m}^3$					
<u>Total :- 607.50 m³</u>					

Continuation

P
19-12-022
JF

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(II) GSB -	1860.75 m ³	@ Rs 531.09 /m ³ × 10%			108126 = = Rs. 108126/-
(III) H.P. 1000mm Ø : 37.50 M					
(IV) P.B.m 252 :- 15.00 M @ Rs 0.94/m × 10%		P			= Rs. 4.05/-
(V) Pcc(m-15) :- 31.531 m ³ @ Rs 520.26 /m ³ × 10%					= Rs 16410.00/-
(VI) Pcc(m-20) :- 215.222 m ³ @ Rs 740.32 /m ³ × 10%					= Rs. 15934.00/-
(VII) RCC(m-20) :- 43.852 m ³ @ Rs. 395.16 /m ³ × 10%					= Rs 2907.00/-
(VIII) RCC(m-25) :- 13.185 m ³ @ Rs 646.53 /m ³ × 10%					= Rs. 852.00/-
Total S.Fee : (t) Rs 147000.00					
12073174/-					
Total: Rs 12039293.00,					
Less 0.5% as comded: (t) Rs. 619900.00/-					619900 =
12011601/-					
Deduct previous paid: (t) Rs 5110594.00/-					
Rs. 6867347.00/-					
6901057/-					
19.12.22	19.12.022				
AP	JE				

Continuation