

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			1st on A/c Bill		
Name of work—			Construction of		
			road from Taz PMGSY		
			Path Nawadsh to Gomashig		
			under Kankal Block		
			under mmgsy.		
Agency—			Sat Saroj Kumar,		
			At Nawadsh, Sindale,		
			Nawadsh		
Ag. No—			R.D. Nawadsh / 90 mmgsy /		
			SRN / 2020-21.		
Date of commencement			13.02.2021.		
Date of completion as per ag.			12.11.21.		
Date of Entry:—			25.8.22		
Sl No. 1/1			Construction of		
			reference working		
			Benchmark — dash		
			21 x 30 x 0.00 M		= 930.00 M
					= 0.93 KM.
Sl No. 2/2			Construction of		
			reference pillar		
			dash x dash		= 0.93 km

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					on A/c Bill
Name of work:-					Construction of
					road from Parsay Path
					Nawadib to Goranbigha
					under Kowakul Block
					under mmsy.
Agency:-					Sri Sarpj Kumar.
					At-Nawadli, Sindala,
					Nawada.
Ag. No.					RWD, Nawada / 90 mmsy /
					SBD / 2020-21
Date of common consent					13.02.2021.
Date of completion as per					12.11.21
Date of Entry:-					16.9.22.
					Abstract of cost
21 No. 1/1					Construction of
					Reference Bench
					Mark. - - - to
					V.T.M.B.P. 1
					0.93 km 2 R 6336.80 / km R 5893.00
21 No. 2/2					Construction of
					reference pillar
					- - - - 4ech 1/1
					V.T.M.B.P. 1

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
0.930 km @ Rs 1559.56/km Rs 1450.00					
2/No. 3/3. clearing and grubbing road land - - - - -					
V.T.M. B.P. 2					
0.46 H @ Rs 102274.76/H Rs 47046.00					
2/No. 4/4. Construction of embankment with approval - - - - -					
V.T.M. B.P. 4					
2008.20 m ³ @ Rs 279.23/m ³ Rs 560951.00					
1/No. 5/8. Box cutting Excavation for roadway - - - - -					
V.T.M. B.P. 4					
18.375 m ³ @ Rs 126.24/m ³ Rs 2320.00					
2/No. 6/10. Construction of granular Subbase - - - - -					
23.637 m ³ V.T.M. B.P. 5					
484.724 m ³ V.T.M. B.P. 5					
508.261 m ³ @ Rs 1840.61/m ³ Rs 935694.00					
2/No. 7/32. E/W excavation for structure -					

Continuation

Continuation

Continuation