

M/R (3054) - 2018

2014

03 6022 TO HEMARPUR

03 MBP

2022-23

Measurement Book

Schedule XLV-Form No. 134

BELUSARRA 1

DIVISION

MATIHARI

SUB-DIVISION

Agency: - Ram Balak Singh Const. Prnt. Ltd.

1st on A/c Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- m/r to Road					
from L022 To Haranipur					
under m/r 3054 -2018					
Block:- madhikani					
Agency:- Ram Balak Singh Const.					
Pvt. Ltd, House No-13,					
Haridwar, Begusarai.					
Agreement No:- 03/mbo/2022-23					
Agreement Rate:- 10.27% below BOB					
package No:- MR-N/20-21 Begusarai-02					
Agreement value:-					
Const. Cost:- Rs. 25,68,403=00					
Maint. Cost:- Rs. 9,30,967=00					
Rs. 34,99,370=00					
Work Start date:- 15.07.2022					
Completion date:- 14.04.2023					
Actual Date of Completion:- 29.11.2022					
Date of measurement:- 29.11.2022					
Measurement Entry					
1/2	clearing and grubbing				
	Road land by manual				
	Means -do-do-C/plate				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22/24	Road Marking on pavement consisting - do - do - complete				
					$2 \times 4.00 \times 0.500 = 4.00 \text{ m}^2$
23/24	Pfr and fixing 'Logo' signboard, and maintenance board as per MORTH specifications - do - - do - complete				
					4.0000

24/26	Brick masonry work in cm (1:3) in parapet - do - do - up	2x 6.00 x 0.400 x 0.600 = 2.88 m ³ 2.88 m ³
25/27	plastering in cm (1:4) on parapet walls.	4.00 x 6.00 x 0.600 = 14.400 m ² 2x 6.00 x 0.400 = 4.800 m ² 4x 0.400 x 0.600 = 0.960 m ² 20.160 m ²
26/28	painting parapet, two coats - do - do -	4x 6.00 x 0.600 = 9.600 m ² 2x 4.00 x 6.00 = 48.00 m ² 4x 0.400 x 0.600 = 0.960 m ² 58.560 m ²

Continuation

29/11/22
J.B.

Sheet
29/11/22
AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F =	Rd. 24,66,375 =	00
24/26		Brick work in cm (1:3)			
		in parapet Repair.			
		2.88	m ³	(T.M.B.P, 09)	
		@ Rd. 5935 =	25/m ³	Rd. 17094 =	00
25/27		Plastering to cm (1:4)			
		in parapet walls.			
		20.16	m ²	(T.M.B.P, 09)	
		@ Rd. 178 =	99/m ²	Rd. 3608 =	00
26/28		Painting two coats			
		on New Concrete Laffan			
		58.56	m ²	(T.M.B.P, 09)	

@ Rd. 110 = 32/m² Rd. 6460 = 00

Rd. 24,93,537 = 00

Add G.S.T @ 12% - (+) Rd. 299224 = 00

Add Labourers @ 1% - (+) Rd. 24935 = 00

Rd. 28,17,696 = 00

Add S.P @ 10% of

Material Basic Rate - (+) Rd. 15867 = 00

Rd. 28,33,563 = 00

Less for below as per

Agreement Rate @ 10.27% - (-) Rd. 291007 = 00

Rd. 25,42,556 = 00

29/11/22
JE

29/11/22
AE

29/11/22
EE

Material Statement

E/W = 636.00 m³

Stone Mchd = 99.18 m³ Continuation

Stone dust = 15.95 m³

Local Sand = 15.15 m³

Sand = 1.25 m³

Stone chips = 161.82 m³

Bitumen 5% = 12.995 m³

S.S.T = 0.421 m³

Rd = 1.34 m³

ALL WORK L.N. 5336
12-12-22

Rd = 2542556