

191R-3054-2018

2015

P.W.D Road To Khosampur

Measurement Book

Schedule XLV-Form No. 134

BELGUSARA

DIVISION

MATTIHANI

SUB-DIVISION

Agency: - Ram Balak Singh Const. Pvt. Ltd. Begun
Agreement No: - 03/MBD/2022-23

1st on A/c Bill

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- M/R to Road from PhD Road to Kharsampur.					
Block:- Matihani					
Agency:- Ram Balak Singh Construction Pvt, Ltd, Begunani.					
Agreement No:- 03/MBD/2022-23					
Agreement Rate:- 10.27% below BOB.					
Agreement value:-					
Const. cost = Rs. 61,78,445 =					

Mark. Cost = Rs. 9,91,543 = 00

Rs. 71,69,988 = 00

Work start date:- 15.07.2022

Completion date:- 14.04.2023

Date of measurement:- 13.12.2022

Measurement Ending

1/1 Clearing and grubbing
of Road Land - do -
- do - Complete job

2x10x30.00x1.00 = 600.00 m²2x10x30.00x1.00 = 600.00 m²2x10x30.00x1.20 = 720.00 m²2x6x30.00x1.15 = 390.00 m²= 0.23 Hec
Continuation2310.00 m²

ABSTRACT OF COST	
1/1	Cleaning and grubbing of road land - do-do
	0.23 Hae (T.M.B.P-01)
	@ Rs. 59726 = 13 / Hae - Rs. 13737 = 00
2/2	Construction of Subgrade and Shoulder - do-do
	1380.00 m ³ (T.M.B.P-02)
	@ Rs. 251262 / m ³ - Rs. 347236 = 00
3/3	Construction of G.S.B - do-do - Complete.
	27.56 m ³ (T.M.B.P-02)
	@ Rs. 2063 = 64 / m ³ - Rs. 56874 = 00

Scanned with CamScanner

HP 13/12/22 JG	Wulfa 13/12/22 AE	CB Wulfa 13.12.22 EE
---------------------------------	------------------------------------	---

Material statement

Stone boulder = 961.95 m^3

$$S_8 \gamma \approx 0.460 \text{ mT}$$