

ममस्य - 101 को गवेषाधिकारधर.

GEN.

Schedule XLV-Form No. 134

Ag No - 69500/19-20 HC. 83446

Roddy div. Sheeghat DIVISION ^{card}

Amas SUB-DIVISION

Rudri Khemari

Measurement Book

(1155)

20.01.20

70

19.01.21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd and final Bill					
Name of work:- Const. of Road					
from To, to Govendhampur					
Head:- M.M.S.Y. (Cen)					
Name of Contractor:- Rabi Kumar					
Agreement no:- 69/SBD/2019-20					
Agreement Value:- B 76,83,446/-					
Date of work start:- 20.01.2020					
Date of completion:- 19.01.2021					
Date of Entry:- 21.11.2022					
Work done is 100%					
So, Measurement is 100%					
By <u>21/11/22</u>					
Abstract of cost:					
1/1 Const. of reference and					
working bench marks.					
Qty. of T.M.B. item.					
m 1 P m 20 = 1.189 Km					
Q 7598 = 76/Km - B 9035/-					
2/2 Const. of reference					
Pillars/Bench marks.					
Qty. of T.M.B. item.					
m 2 P m 20 = 1.189 Km					
Q 5269 = 54/Km - B 6266/-					
3/3 Clearing & grubbing of					
the road land.					

Continuation

C/O-B 15,301/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F			1358,91,001=L
22/28 E/W in excavation in					
founder for str.					
Qty. vol of TMB item					
NO 21 PM 25 = 53.1/m ³					
CM 235 = 71/m ³					1315,174=L
23/29 Providing plain cement					
concrete in open founder.					
Qty. vol of TMB item					
NO 22 PM 25 = 4.09 m ³					
CM 5100 = 49/m ³					1320,862=L
24/30 Providing plain cement					
concrete in open sub m.					
Qty. vol of TMB item					
NO 23 PM 25 = 25.013 m ³					
CM 4998 = 72/m ³					1325,033=L
25/31 Providing plain cement					
concrete in sub str.					
Qty. vol of TMB item					
NO 24 PM 25 = 15.448 m ³					
CM 5209 = 30/m ³					1330,473=L
26/32 Providing & laying					
1000 mm dia. Tunnels/ri/p					
Qty. vol of TMB item					
NO 25 PM 25 = 7.50 m.					
CM 4504 = 22/m					1333,782=L

Continuation

C/O 1361,66,325=L

Continuation