

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

3rd on A/c Bill

Name of Work - Constn of R.C.C H.L.
Bridge Across Khuniya River on
Shambhuganj Asarganj Sadhokpur
Road to Gidhaura.

Agency:- Rabinolpa Mahato

Agreement No:- 02 SBD/2022-23

Date of Work Start - 06/05/2022

Date of Completion - 05/05/2023

Length of Bridge - $3 \times 18.75 = 56.25 \text{ M.}$

Record Retny

①. Providing R.C.C M35 in
Sub-Structure - do - do -
from - 5M to 10M.

D/Wall - $1 \times 8.45 \times 0.30 \times 1.192 = 3.021 \text{ m}^3$ Bracket - $1 \times 8.45 \times 0.18 = 1.521 \text{ m}^3$ R/Wall - $2 \times 3.50 \times \frac{0.65 + 0.30}{2} \times 8.67 = 2.883 \text{ m}^3$ Pier Cap - $1 \times 7.30 \times 2.61 \times 0.60 = 12.215 \text{ m}^3$ 19.64 m³

Janit
17/10/22
J.E

②. Providing and fixing logo
of Project information.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/20) Providing and laying R.C.C in Super Structure					
M30 grade - do - do.					
Qty TMB P-70/18	Qty =	40.162 m ³			
Qty TMB P-74/2	Qty =	45.350 m ³			
Qty TMB P-79/1	Qty =	40.16 m ³			
Qty TMB P-84/2	Qty =	40.16 m ³			
Qty TMB P-85/2	Qty =	45.35 m ³			
Qty TMB P-87/2	Qty =	45.35 m ³			
		256.53 m ³			
Qty limit = 252.117 m ³ @ 107286.74/m ³ = 1837116 = 0					
(18/21) Supplying, fitting and placing					

HYSD Bar reinforcement in					
Super Structure - do do -					
Qty TMB P-70/17	Qty =	8.49 MT			
Qty TMB P-74/1	Qty =	3.212 MT			
Qty TMB P-78/1	Qty =	8.49 MT			
Qty TMB P-83/1	Qty =	8.49 MT			
Qty TMB P-85/1	Qty =	3.212 MT			
Qty TMB P-85/1	Qty =	3.212 MT			
		35.106 MT			
@ 1070841.87/MT = 2486975 = 0					
(19/40) P/F Logo of Project					
Sign Board with logo.					

Material Statement

①. Aggregate = 238.57 m^3

② Sand = 119.28 m^3

Jawit
23/12/22
J.E