

2nd on A/c B&V of Mard Kark

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: -					
road & work from					
24th March to 24th April -					
Regulation road under MMB (K)					
Name of Agency: -					
Shri Rakesh Kumar					
At - Khatola, New Gorkh					
Shola, Chhota, Bazar					
Agreement No. & Dated					
53/30/2020 - 2021					
Dated 15/09/2020					
Agreement Amount of Mard Kark					
Rs 40,90,528 = 00					
Agreement Amount of Mard Kark					
Rs 4,75,659 = 00					
Agreement Rate					
0.50% below					
Date of work start					
15/09/2020					
Date of work completion					
14/06/2021					
Measurement					
Nil					
2021					
05/12/2022					
J.E.					
Continuation					

B.F.B 6,79,470=

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Cost of road embankment material obtained from road way					
X.T.W.B & P - 12					
Qty - 31.594					
(2) R 83.29/43 R 2631=					
(12) Cost of G.S.B-I					
(9+12) B-T & C.C pavement					
X.T.W.B & P - 12					
Qty - 231.344					
(3) R 4029.10/43 R 9,32,092=					
(13) Procurement & laying of W.B.M G.S.B-I					
B-T & C.C pavement					
X.T.W.B & P - 12					
Qty - 152.054					
(4) R 4341.16/43 R 6,60,073=					
Qty - 22,74,266=					
Add GST @ 12% (H.B)					272,912=
Add L.C.H @ 1% (H.B)					22,743=
Add Stampage fee (H.B)					36,581=
G. Total R					26,06,502=
Less provision @ 50% below					
as per Ag. agreement (H.B)					13,033=
Net Total R					25,93,469=
Less previous payment (H.B)					14,52,343=
Net Bill Amount					11,41,126=

Continuation

Date 05/12/2022
J.E. N. K. K.

Signature
AR