

MMGSY(SC) 2020-2021

MBND-1470

Schedule XLV Form No. 134.

24/5/2021
DIVISION :- Heat & Power Unit 42 And 614
DIVISION

Unit
SUB-DIVISION

Measurement Book

← 24/5/2021 :- 21/5/2021 31/5/2021

ਪ੍ਰਮਾਣਿਤ ਕਿਸਾਨਾਂ ਦੇ ਖਿਸਤ ਮਾਧ.
ਪ੍ਰਮਾਣਿਤ ਮੰਤਰ 100 (ਲਕੜੀ) ਮਤੀ
ਦੇ ਪੰਡਿਤ ਪੁਲਾੜ ਦੇ ਜੀ ਸੀ 201-ਵਿਭਾਗ
ਕੁਮਾਰ ਸਿੰਘ 21/01/21 ਦੇ ਅਧਿਕਾਰ
ਪ੍ਰਮਾਣਿਤ ਪ੍ਰਮਾਣਿਤ ਦੇ ਨਾਮ ਦੇ ਨਿਰਮਾਣ
ਕਿਸਾਨਾਂ ਦੇ


ਕਾਰਜਕਾਰੀ ਮੁਖੀ
ਸ਼ਾਮੀਨ ਕਾਰਜਕਾਰੀ
ਕਾਰਜਕਾਰੀ, ਸੁਪਰ
10/01/21

This MB is issued to Shri Birendra
Singh, J.E.


10.01.2021
A.E.

10/01/2021

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 1470

10.01.2021

Name of Officer _____

Date of first entry _____

Date of last entry _____

2nd On A/c Bill

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd On A/c Bill					
Name of work: Construction of Road from Belwa to Simraha Tola (MMGSY)					
Agency: - Mr. Shahbaz Anwar					
Agreement No: - 88 SBD, 2020-21					
Agreement Value: - 7455788 = 10					
Date of start: 22/07/2020					
Date of compl: 21/07/2021					
Date of Entry: -					

1) Construction of Granular Sub. Base (GSB) By Providing well graded material as per drawing in BT Portion

$$6 \text{ Nos} \times 15.00 \times 4.05 \times 0.20 = 72.90 \text{ m}^3$$

$$1 \times 15.00 \times \frac{3.75 + 8.15}{2} \times 0.20 = 17.85 \text{ m}^3$$

$$\text{Total} = 90.75 \text{ m}^3$$

05/12/2021
JE

05.12.2021
A.E.

Date :- 19/02/2022

16

Sch. XLV-Form No. 134

[illegible]

2) Construction of sub-grade
 & Earthen Shoulders
 For Rigid Pavement
 Adj. to GSB

$$2 \times 19 \times 30.0 \times 1.575 \times 0.10 = 179.55 \text{ m}^3$$
$$1 \times 2 \times 25.0 \times 1.575 \times 0.10 = 7.875 \text{ m}^3$$

Adj. to WBM

$$2 \times 19 \times 30.0 \times 1.575 \times 0.075 = 119.70 \text{ m}^3$$
$$1 \times 2 \times 25.0 \times 1.40 \times 0.075 = 5.25 \text{ m}^3$$

Adj. to CCP

$$2 \times 19 \times 30.0 \times 1.225 \times 0.160 = 223.44 \text{ m}^3$$
$$1 \times 25.0 \times 1.225 \times 0.160 = 4.90 \text{ m}^3$$

?

$$\text{Total} = 540.78 \text{ m}^3$$

Continuation

ABSTRACT OF COST

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	I.	II.	D.	
1) Setting out as per MORD Specification					
Construction of working 13.0 m					
Qty - 1.0 nos (vide TMBP-10)					
@ 4291.38 Rs/no					Rs 4291.38
2) Construction of Reference Pillars/Burjee					
Qty - 4.0 nos (vide TMBP-10)					
@ 1970.53 Rs/no					Rs 7,882.20
3) Const of Embankment with material obtained from borrow pits with a lead 1000 m					
Qty = 300.95 m ³ (vide TMBP-10)					
@ 149.90 Rs/m ³					Rs 44970.00
4) Construction of embankment with material obtained from borrow pits with a lead - 100 m					
Qty - 1203.82 m ³ (vide TMBP-10)					
@ 114.57 Rs/m ³					Rs 1,37,922.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14) P/V & Laying Spreading & Compacting Stone Agg (10mm Gr-3) - do -					
Qty = 191.905 m ³ (vide TMB P-14)					
@ 3532.63 Rs/m ³					Rs 6,77,930 = 00
15) Construction of Cement Concrete Pavement with m 30 grade - do -					
Qty = 364.14 m ³ (vide TMB P-15)					
@ 7331.03 Rs/m ³					Rs 26,69,521 = 00

16) Hare/Shoulder with Laying Brick Soling Layer on Prepared Sub-grade - do -					
Qty - 297.50 m ² (vide TMB P-16)					
@ 519.16 Rs/m ²					Rs 1,54,450 = 00
Total =					

17) P/V & fixing 'Logo' of mm GSY Privet - do -					
Qty - 2.0 no (vide TMB P-17)					
@ 9609.91 Rs/no					Rs 19,220 = 00
Total =					
Total = 52,16,258 = 00					
Addl GST @ 12% (+) = 6,25,951 = 00					
Addl LC @ 1% (+) = 52,163 = 00					
Total = 58,94,372 = 00					
Less 10% AB Per Agreement = 5,89,437 = 20					

Total = 53,04,935 = 80

Say = 53,04,935 = 00

Continuation

19/02/2022
J.E

19.02.2022
A.E