

1

Name of Work—  
Situation of Work—  
Agency by which work is executed—  
Date of Measurement—  
No. and date of agreement

(These four lines

(These four lines should be repeated at the commencement of the measurement relating to each work)

① cleaning & grubbing  
of road (and) load

$0.394 \text{ Heq}$

 $652. \text{ atm}^3$ 

Continuation

| Particulars                                       | Details of actual measurement |   |   | Contents of area            |
|---------------------------------------------------|-------------------------------|---|---|-----------------------------|
|                                                   | No.                           | L | B | D                           |
| 3) Cost of concrete well                          |                               |   |   |                             |
| provided as per I.S.                              |                               |   |   |                             |
| 10 x 15 m x 2.915 x 0.9m =                        |                               |   |   | 14.25 m <sup>3</sup>        |
| 10 x 15 m x 2.60 x 0.9m =                         |                               |   |   | 39.2 m <sup>3</sup>         |
| 7 x 11.0 m x 2.70 x 0.9 =                         |                               |   |   | 16.17 m <sup>3</sup>        |
|                                                   |                               |   |   | <u>99.42 m<sup>3</sup></u>  |
| 4) For laying & spreading & compacting 8/m of IT  |                               |   |   |                             |
| for 3m above all                                  |                               |   |   |                             |
| 10 x 15.0 m x 2.95 x 0.075 =                      |                               |   |   | 33.18 m <sup>3</sup>        |
| 10 x 15.0 m x 2.60 x 0.075 =                      |                               |   |   | 29.25 m <sup>3</sup>        |
| 7 x 11.0 m x 2.70 x 0.075 =                       |                               |   |   | 12.12 m <sup>3</sup>        |
| 10 x 15.0 m x 2.35 x 0.075 =                      |                               |   |   | 26.43 m <sup>3</sup>        |
| 4 x 13.0 m x 2.45 x 0.075 =                       |                               |   |   | 9.55 m <sup>3</sup>         |
|                                                   |                               |   |   | <u>110.53 m<sup>3</sup></u> |
| 5) For laying & spreading & compacting 8/m of III |                               |   |   |                             |
| for 3m above all                                  |                               |   |   |                             |
| 10 x 15.0 m x 2.75 x 0.075 =                      |                               |   |   | 33.18 m <sup>3</sup>        |
| 10 x 15.0 m x 2.60 x 0.075 =                      |                               |   |   | 29.25 m <sup>3</sup>        |
| 7 x 11.0 m x 2.70 x 0.075 =                       |                               |   |   | 12.12 m <sup>3</sup>        |
| 10 x 15.0 m x 2.35 x 0.075 =                      |                               |   |   | 26.43 m <sup>3</sup>        |
| 4 x 13.0 m x 2.45 x 0.075 =                       |                               |   |   | 9.55 m <sup>3</sup>         |
| 10 x 30.0 m x 2.70 x 0.075 =                      |                               |   |   | 60.75 m <sup>3</sup>        |
| 10 x 15.0 m x 3.00 x 0.075 =                      |                               |   |   | 33.81 m <sup>3</sup>        |
| 10 x 30.0 m x 2.90 x 0.075 =                      |                               |   |   | 65.25 m <sup>3</sup>        |
| 2 x 12.0 m x 2.35 x 0.075 =                       |                               |   |   | 4.23 m <sup>3</sup>         |
|                                                   |                               |   |   | <u>234.63 m<sup>3</sup></u> |

| Particulars                                        | Details of actual measurement                                      |    |    |    | Contents of area      |
|----------------------------------------------------|--------------------------------------------------------------------|----|----|----|-----------------------|
|                                                    | No.                                                                | L. | B. | D. |                       |
| (12) Piv Km stone                                  |                                                                    |    |    |    |                       |
|                                                    | 03 nos                                                             |    |    |    |                       |
| (13) Piv 2m stone                                  |                                                                    |    |    |    |                       |
|                                                    | 05 nos                                                             |    |    |    |                       |
| (14) Piv & fixing retro-reflective traffic sign    |                                                                    |    |    |    |                       |
| (i) 600mm equilateral triangle                     |                                                                    |    |    |    |                       |
|                                                    | 06 nos                                                             |    |    |    |                       |
| (ii) 600mm circular                                |                                                                    |    |    |    |                       |
|                                                    | 08 nos                                                             |    |    |    |                       |
| (iii) 600mm x 450mm rectangular                    |                                                                    |    |    |    |                       |
|                                                    | 06 nos                                                             |    |    |    |                       |
| (15) Piv & laying road marking on BT Surface danda |                                                                    |    |    |    |                       |
|                                                    | $2 \times 20 \times 30. \text{w} \times 0.100 = 120. \text{w m}^2$ |    |    |    |                       |
|                                                    | $2 \times 10 \times 30. \text{w} \times 0.100 = 60. \text{w m}^2$  |    |    |    |                       |
|                                                    | $2 \times 4 \times 20. \text{w} \times 0.100 = 16. \text{w m}^2$   |    |    |    |                       |
|                                                    |                                                                    |    |    |    | 196. w m <sup>2</sup> |
| (16) Piv & laying road marking on BT Surface danda |                                                                    |    |    |    |                       |
|                                                    | $2 \times 10 \times 30. \text{w} \times 0.100 = 60. \text{w m}^2$  |    |    |    |                       |
|                                                    | $2 \times 1 \times 20. \text{w} \times 0.100 = 4. \text{w m}^2$    |    |    |    |                       |
|                                                    |                                                                    |    |    |    | 64. w m <sup>2</sup>  |
| (17) Planting of tree danda                        |                                                                    |    |    |    |                       |
|                                                    | 90 nos                                                             |    |    |    |                       |
| (18) Piv & fixing Logo Board - 2 nos               |                                                                    |    |    |    |                       |
| (19) Piv Boundary Pillar - 16 nos                  |                                                                    |    |    |    |                       |
| Certified: <i>work has been completed</i>          |                                                                    |    |    |    |                       |
| Continuation                                       |                                                                    |    |    |    |                       |
| 10-12-21<br>A-E                                    |                                                                    |    |    |    |                       |

| Particulars                                                   | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                               | No.                           | L. | B. | D. |                  |
| <u>ABSTRACT OF COST</u>                                       |                               |    |    |    |                  |
| (1/1) Clearing & grubbing<br>of road land deeds<br>vide PmBP1 |                               |    |    |    |                  |
| 0.39 Hect @ D 52970.33                                        |                               |    |    |    | 20658.4          |
| (2/2) Const of Subgrade &<br>Shoulder deeds<br>vide PmBP1     |                               |    |    |    |                  |
| 652.00 m <sup>3</sup> @ D 192.04                              |                               |    |    |    | 125210.0         |
| (3/3) Const of GSB by well<br>graded deeds all<br>vide PmBP2  |                               |    |    |    |                  |
| 99.42 m <sup>3</sup> @ D 1383.46                              |                               |    |    |    | 137544.0         |
| (4/4) PIV s/m Gr II to WBM<br>vide PmBP2                      |                               |    |    |    |                  |
| 110.53 m <sup>3</sup> @ D 2083.40                             |                               |    |    |    | 230278.0         |
| (5/5) PIV s/m Gr III to WBM<br>vide PmBP2                     |                               |    |    |    |                  |
| 274.63 m <sup>3</sup> @ D 1992.44                             |                               |    |    |    | 547184.0         |

Cl of B 1060874.00

Continuation

| Particulars                                  | Details of actual measurement |    |                        |    | Contents of area |
|----------------------------------------------|-------------------------------|----|------------------------|----|------------------|
|                                              | No.                           | L. | B.                     | D. |                  |
|                                              |                               |    | B/F M                  |    | 1060874.4        |
| (6) Plv & applying Prime Coat dudo all       |                               |    |                        |    |                  |
| Vide Tm BP3                                  |                               |    |                        |    |                  |
| 3661.73 m <sup>2</sup> @ D 43.04             |                               |    |                        |    |                  |
|                                              |                               |    |                        | →  | 157601.4         |
| (7) Plv & applying Pack Coat dudo all        |                               |    |                        |    |                  |
| Vide Tm BP3 -                                |                               |    | 3781.73 m <sup>2</sup> |    |                  |
| Vide Tm BP3 -                                |                               |    | 4920.40 m <sup>2</sup> |    |                  |
|                                              |                               |    | 8701.73 m <sup>2</sup> |    |                  |
| 8701.73 m <sup>2</sup> @ D 14.73             |                               |    |                        |    |                  |
|                                              |                               |    |                        | →  | 128176.4         |
| (8/9) Plv, laying & rolling Mass 20 mm thick |                               |    |                        |    |                  |
| Vide Tm BP3                                  |                               |    |                        |    |                  |
| 3781.73 m <sup>2</sup> @ D 176.62            |                               |    |                        |    |                  |
|                                              |                               |    |                        | →  | 667929.4         |
| (9/9) Plv & laying SDBC dudo                 |                               |    |                        |    |                  |
| Vide Tm BP3                                  |                               |    |                        |    |                  |
| 122.99 m <sup>3</sup> @ D 8886.67            |                               |    |                        |    |                  |
|                                              |                               |    |                        | →  | 1092972.4        |
| (10/10) Plv ordinary Km stone                |                               |    |                        |    |                  |
| 23 nos @ D 1897.35                           |                               |    |                        |    |                  |
|                                              |                               |    |                        | →  | 5693.4           |
| (11/11) Plv 200 mm stone                     |                               |    |                        |    |                  |
| 5 nos @ D 557.79                             |                               |    |                        | →  | 2789.4           |

C/M 3116034.4

Continuation

| Particulars                                    | Details of actual measurement |    |     |     | Contents of area |
|------------------------------------------------|-------------------------------|----|-----|-----|------------------|
|                                                | No.                           | L. | B.  | D.  |                  |
|                                                |                               |    | P/F | 345 | 1346.00          |
| (16/12) fix & fixing Logo & Mount Board        |                               |    |     |     |                  |
| Under MPS                                      |                               |    |     |     |                  |
| 02 nos @ 8736.30                               |                               |    |     |     |                  |
|                                                |                               |    |     |     | 17473.00         |
| (17/19) fix Boundary Pillar                    |                               |    |     |     |                  |
| Under MPS                                      |                               |    |     |     |                  |
| 16 nos @ 509.03                                |                               |    |     |     |                  |
|                                                |                               |    |     |     | 8144.00          |
| Rs 3476987-07                                  |                               |    |     |     | 3457302 = 00     |
| Add 12% GST (+) M                              |                               |    |     |     | 417889 = 00      |
| Add 1% Lab chn (+)                             |                               |    |     |     | 34770 = 00       |
|                                                |                               |    |     |     | 3928966          |
|                                                |                               |    |     |     | 3928966 = 00     |
| Less 4.18% Below (-)                           |                               |    |     |     | 164230 = 00      |
|                                                |                               |    |     |     | 3743536 = 00     |
|                                                |                               |    |     |     | 3764770 = 00     |
| Sum of                                         |                               |    |     |     | 3764735 = 00     |
| JE 10.12.21                                    |                               |    |     |     | 10-12-21         |
| Update M. Statement                            |                               |    |     |     | 8600             |
| (i) E/W - 652.00 m <sup>2</sup> @ 23.78        |                               |    |     |     | 15505 = 00       |
| (ii) Metal - 87.08 m <sup>2</sup> @ 458.22     |                               |    |     |     | 40819 = 00       |
| (iii) S/Dust - 112.84 m <sup>2</sup> @ 150.80  |                               |    |     |     | 17016 = 00       |
| (iv) S/m Gr I - 133.74 m <sup>2</sup> @ 427.69 |                               |    |     |     | 57199 = 00       |
| (v) S/m Gr II - 332.30 m <sup>2</sup> @ 458.22 |                               |    |     |     | 152267 = 00      |
| (vi) S/chips - 267.74 m <sup>2</sup> @ 614.17  |                               |    |     |     | 164438 = 00      |
| (vii) Emulsion (SS) - 3.11 m <sup>2</sup>      |                               |    |     |     | 447244 = 00      |
| (viii) Emulsion (SS) - 2.610 m <sup>2</sup>    |                               |    |     |     | 10% 44724 = 00   |
| (ix) Bitumen - 21.94 m <sup>2</sup>            |                               |    |     |     |                  |

Continuation

10-12-21  
A-E

JE 10.12.21