

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	REO road se				
	Ubrauli chowk to				
	changel margyati chowk Tak.				
Rate	0.75% Below				
Agreement No	MR(3054)/MBB 08/2022-2				
Agreement value	4656112/-				
L	1.080 km				
Date of work order	27/7/2022				
Date of completion	26/04/2023				
Agency	Sachin Kumar				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract Qty. of Cost</u>					
(1.) <u>clearing and grubbing</u>					
<u>1</u> <u>road land etc complete.</u>					
vide dty. page no - 8					
$0.22 \text{ hec} @ 59726.13 / \text{hec} =$					13129.0
✓		✓			✓
(2.) <u>Construction of subgrade</u>					
<u>2</u> <u>and earthen shoulders</u>					
<u>etc complete.</u>					
vide dty. page no - 14					
$902.85 \text{ m}^3 @ 254.85 / \text{m}^3 =$					229550.0
✓		✓			✓
(3.) <u>Construction of GSB by</u>					
<u>3</u> <u>providing well graded</u>					
<u>material etc complete.</u>					
vide dty. page no - 8					
$29.41 \text{ m}^3 @ 2916.25 / \text{m}^3 =$					85767.05
✓		✓			✓
(4.) <u>providing laying sloeably</u>					
<u>4</u> <u>and compacting WBM up to 2</u>					
<u>etc complete.</u>					
vide dty. page no - 8					
$18.63 \text{ m}^3 @ 6139.60 / \text{m}^3 =$					114381.00
✓		✓			✓

Rs 442837.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5.) providing, laying stone and compacting stone aggregates of WBM WD-3 etc complete.					
vide qty. page no - 8					
$23.588 \text{ m}^3 @ 5826.98/\text{m}^3 = 137447$					
(6.) providing and applying primer coat with Bitumen Emulsion (SS-1) etc complete.					
vide qty. page no - 9					
$314.51 \text{ m}^2 @ 44.78/\text{m}^2 = 14084$					
(7.) providing, laying and setting of mass etc complete.					
vide qty. page no - 9					
$314.51 \text{ m}^2 @ 261.17/\text{m}^2 = 82131$					
(8.) providing and applying concrete with Bitumen Emulsion etc complete.					
vide qty. page no - 9					
$3980.51 \text{ m}^2 @ 20.58/\text{m}^2 = 82104$					
(9.) providing and laying semi-concrete with 100-120 Tpm etc complete.					

Rs 758603 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
vide dty. page No - 9					
9 91.88 m ² @ 14570.80/m ²					= 1338765.00
(10.) Construction of un-reinforced					
10 concrete thickness m ² etc complete.					
vide dty. page no - 9					
60.00 m ² @ 9074.78/m ²					= 544487.1
(11.) Rec ms grade 100mm					
11 local stone 100mm					
etc complete.					
vide dty. page no - 10					
2.00 m ² @ 2911.37/m ²					= 5823.60
(12.) Rec ms grade 200mm					
12 etc complete.					
vide dty. page no - 10					
4.00 m ² @ 791.19/m ²					= 3165.00
(13.) Reto-reflective					
13 traffic sign board					
etc complete.					
vide dty. page no - 10					
7.68 m ² @ 14883.77/m ²					= 114307.00

Rs 2765150.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14.) Providing and fixing of					
13 retro-reflectors 600mm					
equilateral & triangle etc					
Complete					
vide offy. page no - 14					
12.00 m @ 4390.00/m					= 52680.00
(15.) Providing and fixing of					
13 retro-reflectors 600mm					
Circular etc complete					
vide offy. page no - 15					
4.00 m @ 4329.69/m					= 17319.00
(16.) Providing and fixing of					
13 retro-reflectors 600mm					
from rectangular etc complete					
10.00 m @ 4185.95/m					= 41860.00
(17.) Providing and fixing of retro-					
13 reflectors 900mm side					
octagon etc complete					
vide offy. page no - 15					
4.00 m @ 8630.69/m					= 34523.00
(18.) Rce mix grade boundary					
14 pillars etc complete					
vide offy. page no - 15					
24.00 m @ 627.05/m					= 15049.00

Continuation

Rs 2926581.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) planting of trees by the road side etc complete, side dty. ppgalo - 15 49.00 m @ 1031.68/m = 50552.00					
(20) providing and laying of hot asphalt thermoblastic Compound etc complete, side dty. ppgalo - 10 196.00 m ² @ 792.22/m ² = 155275.00					
(21) providing and laying of hot asphalt thermoblastic Compound pcc etc etc, side dty. ppgalo - 10 20.00 m ² @ 893.94/m ² = 17879.00					
(22) providing and laying of typical minor infrastructure sign board etc complete, side dty. ppgalo - 11 4.00 m @ 10901.16/m = 43605.00 Labourers 1-1-1 Rs 319389.00 WST 12-1-1 Rs 383267.00 Seigniorage fee Rs 19185.00 Rs 3628983.00					

material statement


(i) soul 9028500

(ii) same item for Page no - 12

~~Ram Singh~~
21/10/22
DE

BY CFMS - 519347=00 ✓
605531=00

PASSED FOR Rs 605531=00 Six Lac
Five Thousand Five Hundred Thirty one


Executive Engineer
RWD, W.D, Muz, East-2

26
16/11/22

16/11/22

A/c No:- 35 Dt. 13/10/2022

Bal. → 605531 = 00

paid → 605531 = 00

Bal. N/C

Continuation

uation → 17.11.2022