

SBJ-2020-21

TOY SCAUL PASI TO LA TO MASZID

TO LA

Schedule XLV-Form No. 134

MM65Y-5C

BEVIPUR DIVISION

ALINABAR SUB-DIVISION

MEASUREMENT BOOK

MAVISH KT.

M.B. No- 1187

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल - 100 टंकन है जिस को
सहायक अभियंता जितेंद्र कुमार ग्रामीण
कार्य विभाग कार्य एवं प्रमंडल
अलीनगर नाम से निर्गत किया जाता है

18/6/2010
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर (बस्नग)

18/6/2010

Sch. XLV-Form No. 134

BENIPUR DIVISION
ALINAGAR SUB-DIVISION

ग्रामीण कार्य विभाग कार्य
प्रमंडल - बेनीपुर

Measurement Book

No. 1187

Name of officer जितेंद्र कुमार
सहायक अभियंता - अलीनगर
Date of first entry _____
Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record meas.</u>					
<u>N/A - const. of road from</u>					
<u>To 4 scall pari tola to</u>					
<u>masjid tola (MNGSY)</u>					
<u>N/A - Manish Kumar</u>					
<u>Agg. No. 14(SBD)/2020-21</u>					
<u>Date of start as Agg. -</u>					16.06.2020
<u>Date of comp. as Agg. -</u>					15.03.2021
<u>① Clearing & grubbing</u>					
<u>road land - do - 20.1</u>					
	3	30.00	3.50	—	315.00m ²
	1	13.00	3.50	—	45.50 "
					= 360.50m ²
					= 0.44 Ha.
<u>② const. of emb. with earth</u>					
<u>obtained from borrow pile</u>					
	103	1.95	1.50	2.2	62.10
		do		20.5	
	CH. (m)	C/S. A. (m ²)	AV. C/S. A. (m ²)	length (m)	Qty. (m ³)
	00	0.5	—	—	—
	50	1.28	0.89	50	44.50
Continuation					C.O - 44.50

4
Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Ist. on A/c Bill</u>				
N/W- const. of road from					
TD4 canal Pali tola to					
mastid tola (MMGey-s)					
N/A- manish Kumar					
Agx. No. 14 (SBD) / 2020-21					
Date of start as Agx. —					16.06.2020
Date of comp as Agx. —					15.03.2021
Actual date of comp. —					In progress
<u>Abstract of cost</u>					

① Clearing & grubbing		
2 road land — do — 20.1		
V.T.M.B.P ① 0.04 Ha.		
@ 51,133.76 —		2045.00
② const. of emb. with		
4(i) 100mm lead —		
V.T.M.B.P ② 32.90 m ³		
@ 175.22 —		5765.00
③ const. of emb. with		
4(ii) 100mm lead —		
V.T.M.B.P ② 76.78 m ³		
@ 139.85 —		10,738.00
		/

Continuation C.O — 18,548.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	18,548.00
④ const. of G.S.B Grr-1	6	do	401.		
V.T.M.B.P ②		7.72	m ³		
		@ 2976.14			22,976.00
⑤ const. of Grr-3	7	do	405		
V.T.M.B.P ②		5.79	m ³		
		@ 3757.04			21,753.00
⑥ const. of un-reinfr	8	C.C.P	do	1501.	
V.T.M.B.P ③		54.94	m ³		
		@ 7258.22			3,98,767.00
⑦ P/v. & fixing MMGSV	11	sign board	do	1701.	
V.T.M.B.P ③		2	Nos.		
		@ 9469.81			18,940.00
					4,80,984.00
Add. 12 1/2 G.S.T					57,718.00
Add. 1 1/2 L.C					4810.00
					5,43,512.00
Add. S.F.					
Earth		109.68 x 23.78 x 0.10			261.00
Coarse sand		27.50 x 150.80 x 0.10			415.00
Continuation C.O.					5,44,188.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	5,44,188
Stone chips	62.93	528.14	0.10		3324.00
Stone sg.	1.39	86.40	0.10		12.00
					5,47,524.00
less 10% as per Agr. (-)					54,752.00
Amt. for this bill					4,92,772.00

Material Consumption

Earth — 109.68 m³
 coarse sand — 27.50 m³
 stone chips — 62.93 m³

stone Agr — 63.85 m³

Agr
 15.07.2021

G. B. Magan

15/07/2021
 H.E. Agr

15/07/2021
 H.E. Agr