

68-SBD/2018-19 /30/01/2019

मल्लवोर रैथमाल के चहार से सामसुआर
बास शार

(ममोस्य-स.स.)

'Schedule XLV-Form No. 134

Executive Engineer
R.W.D., Works Division
Baisi (Purnea)

DIVISION

Baisi

SUB-DIVISION

M/s Ashraf Traders

Measurement Book-

674

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Machinels & tools</u>					
(I)	Steamroller/churn - 441.0 ml				
(II)	Coarse sand/Local - 67.0 ml				
(IV)	Screening machine - 48.0 ml				
(V)	Emulsion RSI - 1.239 m ³				
(VI)	Emulsion SSI - 0.562 m ³				
(VII)	Bitumen - S90 - 3.88 m ³				

ABSTRACT OF COST.

(1) P.V. and fixing Working
benchmark - do - do -

vide Page No (6) - 1 nos

@ R. 4785.67 / nos - R. 4785 = 00

(2) P.V. and fixing of Working
reference pillar -

— do - do —

vide Page No (6) - 2 nos

@ R. 2189.37 / nos - R. 4379 = 00

(3) Clearing and grubbing
— do - do —

vide Page No (6) 0.497 m²

@ R. 50148.62 — R. 24924 = 00

Continuation

@ R. 34089 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BFR 4235552 = W
(18) P/V E/W in excavation					
in feet — do — do —					
Vide Page No. (7) - 57.58 $\frac{1}{4}$					
@ R. 288.02 $\frac{1}{4}$					R 17160 = W
(19) P/V PCC (M15) in feet					
— do — do —					
Vide Page No. (7) - 9.188 $\frac{1}{4}$					
@ R. 6152.95 $\frac{1}{4}$					R. 56533 = W
(20) P/V plain cement					
Concrete in Sub Structure					
— do — do —					
Vide Page No. (7) 61.56 $\frac{1}{4}$					
" " No (15) 5.904					
— 67.46 $\frac{1}{4}$					
@ R. 7092.65 $\frac{1}{4}$					R. 478740 = W
(21) P/V and laying Rcc Pipe					
Nbs — do — do —					
Vide Page No. (7) 15.04					
@ R. 4224.93 $\frac{1}{4}$					R 63374 = W
(22) P/V Painting on Parapet					
— do — do —					
Vide Page No. (15) 41.28 $\frac{1}{4}$					
@ R. 110.65 $\frac{1}{4}$					R. 4568 = W
					@ R. 4855927 = W

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R. 4855922 = w
(23)	Disassembling of existing structure — do — do —				
	vide Plan No (22)				
	→ 33.03 m ²				
	② R. 231.85/4				R. 7658. w
(24)	Removal of H.P. —				
	— do — do —				
	vide Plan No (22) 5.04				
	② R. 231.69/4				R. 1158. w
					R. 4864743 = w
	10% Below —				486474 = w
					4378269 = 00
	Less Previous Payment G/				R. 1928265 = w
					R. 2936478 = w
	10% Below —				24,50,004 = w
	25/10/21				25/10/21
	AE				Jr

Continuation