

1st sample

Name to work
 Situation of work
 Agency by which work is executed
 Date of measurement
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Repair of Road					
Between Ghandli Road to Belauli					
Road. MR-11/2019-20. Tehsil					
Work No. 3054.					
Name of agency: Magadh					
Engineering works.					
West Ghandli Maidan. Tehsil.					
Agreement No. → 06/MBD/20-21.					
Date of agreement = 16/05/2020.					
Date of completion or 15/02/2021.					
0.95 =					

Actual date of start = 16/05/2020.
 Actual date of completion = work is in progress.
 Date of entry = 30/05/2020.

Item No. Clearing and grubbing
 (1/1) Road (by manual means)
 — do — do —

Both sides $2 \times 30 \times 30.00 \times 1.00 = 1800 \text{ m}^2$
 of Road, $2 \times 3 \times 30.00 \times 1.00 = 180 \text{ m}^2$
 $2 \times 1 \times 10.00 \times 1.00 = 20 \text{ m}^2$

30/5
 Total = 2000 = 0.00 Hec.
 = 0.20 Hec.

1'st on A/C

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Repair of Road					
Between, Chikampur Road to Betauli					
Road, MR-11/2019-20, Tehsil					
Under MR-3054.					
Name of agency: → Magadh					
Engineering works,					
West Grandi Maidan, Tehsil					
Agreement No. → 06/MBD/20-21.					
Date of agreement = 16/05/2020.					
Date of completion after 15/02/2021.					
ass =					

Actual date of start = 16/05/2020.					
Actual date of completion = work					
is in progress					
Date of Entry → 30/05/2020.					
Item no					
(1) Clearing and Grabbing					
Road (by manual means)					
— do — do —					
Both sides	2x30	30.00	x 1.00	1800 m ²	
of Road,	2x30	30.00	x 1.00	180 m ²	
	2x1	10.00	x 1.00	20 m ²	
3/30%					
Total = 2000 = 000x					
= 0.20 Hec.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V. T. M. B, P. No. 1 - 29					
					43.78 m ²
@ Rs 95.63/m ² - Rs					4182.200
					Total Rs = 279025
					2771462
Add 1% Labour CEN =					27503
					277152
Add 12% C.C.T = Rs					334831
					3221575
					3152980
					Total Rs = 31,21,252
Cell 0214. as for egg Rs 2					6521
					6577200
Less previous payment = Rs (-) 2808037.20					314638
					Total Rs = 817,138.200
					32331



15/02/21

2.0

Material Statement

Ray $\rightarrow$ 29700-3 S.F. 2970-

① soil = 900 m³. + 7594 =

10564-

12

15/02/21

21E

Page

2nd and Final Bill

27.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Repair of Road Ekoshi-Eklampur Road to Batauli Road MR-19/20, Jalandhar under MR-3054					
Name of Agency: Magedh Engineering works Pvt. Ltd., Gurdaspur, Jalandhar					
Agreement No: 06/MBD/20-21					
Date of Agreement: 16/05/2020					
Date of completion as per agg					
→ 15/02/2021					
Actual date of completion: 15/02/2021					

Date of Entry: 15/02/2021

Item Dismantling of existing structure like culvert, bridge retaining wall etc.

At CL = 100 MT (Brick masonry)

2 x 3.600 x 0.825 x 2.10 = 12.47 m³

At CL = 800 MT (Brick masonry)

2 x 3.200 x 0.825 x 2.10 = 11.09 m³

At CL = 1000 (Brick masonry)

2 x 5.10 x 1.250 x 2.80 = 35.70 m³

4 x 1.400 x 0.825 x 2.40 = 11.09 m³

Total = 70.35 m³