

Schedule XLV-Form No. 134

Tel-Ranti Raj Nagar to Dakshinameri tel Bhanija Rd.
(Probant-Sitarampatti).

ਸਿਵਲਿ ਸਿਰ ਫਾਰਮਲ ਸਿਰ ਸੁਸ਼ਟ ਯੁਗਲ
DIVISION

Sgt W.P. Brown W.P. Brown W.P. Brown

$$\frac{2}{215731}$$

2638

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of const.</u>					
<u>1st. on A/C Bill.</u>					
N/W:- Const. of Rd. from Toi Ranti					
Raj Nagar to Dakshinavari tal					
Bharara Rd. under m.m. & S.Y. (SS).					
N/A:- Prajshant to Raj const. Pvt. Ltd.					
Agst. No.:- 57 SBD/ 2021-22.					
Date of start - 8.11.2021.					
Date of completion - 7.8.2022.					
① P.V. setting out pillars -					
— do - do - E.I.					
Qty. vide T.M.B. P. NO. - ①,					
8 NOS. @ 2405 = 65/each Rs. 19277 = 00					
② Clearing or grubbing Rd. land -					
— do - do - E.I.					
Qty. vide T.M.B. P. NO. - ①,					
0.32 Hec. @ 52970 = 33/Hec. Rs. 16951 = 00					
③ E.I.W. in exca. in foundry - do - E.I.					
Qty. vide T.M.B. P. NO. - ②,					
59.60 m ³ @ 279 = 09/m ³ - Rs. 16634 = 00					
④ P.V. P.C.C. M15 in foundry -					
— do - do - E.I.					
Qty. vide T.M.B. P. NO. - ②,					
9.19 m ³ @ 5539 = 48/m ³ - Rs. 50908 = 00					
⑤ P.V. P.C.C. M15 in foundry -					
— do - do - E.I.					

Continuation

C.O. - Rs. 103770 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. - Rs. 11	47052 = 00
(11) P.V. G.S. B. by well graded material - old - E.I.					
Qty. viz. T.M. B.P. NO. - (10)					
437.40 m ³ @ 2832 = 85/m ³ - Rs. 1239089 = 00					
				Rs. 2386141 = 00	
Add. - G.S.T. + L.C. - 13% - Rs. 310198 = 00					
Less - 14.10% return				Rs. 2696339 = 00	
				Rs. 380184 = 00	
				Rs. 2316155 = 00	
				18.1.22.	
				J.E.	