

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, झांझा (जमुई)।

मोबाइल नं०- 8986915861 ईमेल- rwdjhajha0@gmail.com

पत्रांक- 125 / झांझा दिनांक- 27-01-2022

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल झांझा।

सेवा में,

नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018" (3054-MR)
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- 3054(MR)/ "नई अनुरक्षण नीति 2018" के अंतर्गत कराये गए निम्न कार्यों के विरुद्ध में आवंटन उपलब्ध कराने के सम्बन्ध में।


महाशय,

उपरोक्त विषय के सम्बन्ध में सूचित करना है कि 3054(MR) / "नई अनुरक्षण नीति 2018" के अंतर्गत (1) Kenuhat-Ratanpur PWD Road To Kuraw via Genadih एवं (2) Tilbaria More To Saraiya Road का Surface कार्य पूर्ण हो चुका है। कार्यों के विरुद्ध भुगतान हेतु आवंटन की अधियाचना विहित प्रपत्र में भर कर की जाती है।

अतः सादर अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०-यथोक्त।

विश्वासभाजन


27/01/22

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, झांझा।


27/01/2022

पता:-पिपराडीह, शाहीद सुनील चौक के नजदीक नवाव रोड, झांझा, जिला-जमुई, पिन कोड-801308

RWD Works Division, Jhajha (Dist :- Jamui)

Requisition Format for Scheme Head- MR (3054) Under Bihar Rural Road " New Maninence Policy 2018" (Initial Rectification and Surface Renewal)

Name of Division:- Jhajha

Name of Division:- Anjala																			
S.N	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (A.A) Letter No. & Date	Administrative Approval (A.A)			Agreement Amount (in Lakh)			Date of Completion as per Agreement	Actual Date of Completion	Value of IRI In MM/KM	Thickness of Bitumen Layer (in MM)	Value of Bitumen Content (in %)	Previous Total Allotted Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (KM)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance	Agreement No. & Date										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	RM/JA/JHA/19/0005	Kenuhat-Ratanpur PWD Road To Kuraw via Genadih	20804101012	1846 & 24.06.2019	4.020	144.719	98.60875	34.83689	72MBD/MR-N/2020-21 & 14.09.2020	13.06.2021	15.11.2021	2903	25	5.12	0	0	95.67172	Surface Completed in 3760 M rest Constructed by Other Dept	
2	RM/JA/JHA/19/0004	Tilbaria More To Saraiya Road	20804101021	1846 & 24.06.2019	2.900	116.63	82.15992	25.09072	67/MBD/MR-N/2020-21 & 09.09.2020	08.06.2021	16.11.2021	3440	25	5.02	0	0	82.15992	Surface Completed	

[Signature]
24/11/22
Executive Engineer
RWD Works Division, Jhajha

[Signature]
24/11/22

Name of Road :- Kenuhat-Ratanpur PWD Rd to Kuraw via Genadih

(Total Length :- 4.020 KM but Surface completed in only 3.760 KM Because in rest length constructed by Panchayati raj Dept)

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
31/12/21	11:11:58	61	0.1	140	0	1400	1506	G	24.89717	86.30290	Normal
31/12/21	11:12:31	61	0.1	140	10.1	1400	1506	G	24.89722	86.30380	Normal
31/12/21	11:13:0	61	0.1	140	20.2	1400	1506	G	24.89723	86.30483	Normal
31/12/21	11:13:6	61	0.1	140	20.2	1400	1506	G	24.89691	86.30569	Normal
31/12/21	11:13:6	61	0.1	220	10.1	2200	2305	G	24.89646	86.30660	Normal
31/12/21	11:14:0	61	0.1	300	10.1	3000	3103	G	24.89618	86.30751	Normal
31/12/21	11:14:16	61	0.1	190	20.2	1900	2005	G	24.89604	86.30845	Normal
31/12/21	11:14:16	61	0.1	350	30.3	3500	3602	G	24.89591	86.30951	Normal
31/12/21	11:15:0	61	0.1	310	30.3	3100	3203	G	24.89575	86.31042	Normal
31/12/21	11:15:27	61	0.1	290	30.3	2900	3003	G	24.89568	86.31145	Normal
31/12/21	11:15:27	61	0.1	360	10.1	3600	3702	G	24.89567	86.31241	Normal
31/12/21	11:16:2	61	0.1	330	30.3	3300	3402	G	24.89561	86.31338	Normal
31/12/21	11:16:2	61	0.1	250	40.4	2500	2604	G	24.89557	86.31433	Normal
31/12/21	11:16:2	61	0.1	380	30.3	3800	3901	G	24.8957	86.31529	Normal
31/12/21	11:16:2	61	0.1	310	30.3	3100	3203	G	24.89588	86.31633	Normal
31/12/21	11:16:37	61	0.1	310	30.3	3100	3203	G	24.89621	86.31722	Normal
31/12/21	11:16:37	61	0.1	330	30.3	3300	3402	G	24.89666	86.31815	Normal
31/12/21	11:17:0	61	0.1	380	20.2	3800	3901	G	24.89749	86.31848	Normal
31/12/21	11:17:13	61	0.1	370	30.3	3700	3802	G	24.89744	86.31941	Normal
31/12/21	11:17:13	61	0.1	330	30.3	3300	3402	G	24.89738	86.32040	Normal
31/12/21	11:17:13	61	0.1	270	30.3	2700	2804	G	24.89721	86.32148	Normal
31/12/21	11:18:0	61	0.1	320	30.3	3200	3303	G	24.89657	86.32160	Normal
31/12/21	11:18:23	61	0.1	280	40.4	2800	2903	G	24.89566	86.32131	Normal
31/12/21	11:18:23	61	0.1	290	30.3	2900	3003	G	24.89482	86.32104	Normal
31/12/21	11:18:23	61	0.1	360	20.2	3600	3702	G	24.89397	86.32071	Normal
31/12/21	11:19:0	61	0.1	350	30.3	3500	3602	G	24.89372	86.32153	Normal
31/12/21	11:19:0	61	0.1	270	20.2	2700	2804	G	24.89296	86.32182	Normal
31/12/21	11:20:9	61	0.1	350	30.3	3500	3602	G	24.89211	86.32200	Normal
31/12/21	11:20:44	61	0.1	310	30.3	3100	3203	G	24.89128	86.32210	Normal
31/12/21	11:21:20	61	0.1	290	30.3	2900	3003	G	24.89044	86.32190	Normal
31/12/21	11:21:55	61	0.1	360	10.1	3600	3702	G	24.88959	86.32212	Normal
31/12/21	11:23:5	61	0.1	270	40.4	2700	2804	G	24.88812	86.32267	Normal
31/12/21	11:23:5	61	0.1	190	30.3	1900	2005	G	24.88729	86.32201	Normal
31/12/21	11:23:5	61	0.1	190	20.2	1900	2005	G	24.88698	86.32182	Normal
31/12/21	11:23:41	61	0.1	200	20.2	2000	2105	G	24.88601	86.32107	Normal
31/12/21	11:23:51	61	0.1	240	20.2	2400	2504	G	24.88513	86.32030	Normal
31/12/21	11:24:0	61	0.1	240	20.2	2400	2504	G	24.88475	86.31890	Normal
31/12/21	11:24:0	61	0.07	290	10.1	2900	3003	G	24.88396	86.31070	Normal

$$Y = 0 \cdot X^2 + 0.998 \cdot X + 109.5$$

$$X = 2400$$

$$Y = 2504$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001


 21/01/22
Executive Engineer
Rural Works Department
Works Division, Jhalda

Name of Customer :	Mitesh Kumar Singh
Name of Work/Road :	Kenahat Ratarpu PWD Rd to
Lab Job number :	
Date :	12/31/2021
Section No. :	61

Test Date :	12/31/2021	Road Name :	PWD Rd to Kuraw via Genadh
Machine No :	399	Road Type :	(R) RURAL ROAD
Start S No :		Side :	
Start E No :		Interval :	
Weather :		UV Range :	505 To 5000 mm/km
Start Location :	0	Dist Range :	0 To 3.9 • 1000 m
End Location :	3760	Equation :	$Y = 0 \cdot X^2 + 0.998 \cdot X + 109.5$


Print Generate Report and Graph

Redraw Graph

Map View

File : F:\Official\PWD Jhajha\Bump\Genadh\31121154.Xls, Section No. : 61, Eqn : $Y = 0 \cdot X^2 + 0.998 \cdot X + 109.5$

Name of Customer : Name of Work/Road : Lab Job number :



27/01/22
Executive Engineer
Rural Works Department
Works Division, Jhajha


27/01/22

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, झाझा (जमुई)।

मोबाइल न०- 8986915861 ईमेल- rwdjhajha0@gmail.com

प्रामाणित किया जाता है कि नई अनुरक्षण नीति 2018 के अंतर्गत "Kenuhat-Ratanpur PWD Road To Kuraw via Genadih" पथ की कुल एकरारित लम्बाई 4.02 कि०मी० है। जिसमें से केवल 3.760 कि०मी० में Surface का कार्य पूर्ण हो सका क्योंकि बचे हुए लम्बाई में पंचायती राज विभाग से निर्माण कार्य करा दिया गया है।


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, झाझा।

पता:-पिपराडीह, शहीद सुनील चौक के नजदीक नकाव रोड, झाझा, जिला-जमुई, पिन कोड-811308


कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, झाझा (जमुई)।

मोबाइल न०- 8986915861 ईमेल- rwdjhajha0@gmail.com

प्रमाणित किया जाता है कि नई अनुरक्षण नीति 2018 के अंतर्गत Kenuhat-Ratanpur PWD Road To Kuraw via Genadih पथ का मरम्मत कार्य गुणवत्ता पूर्ण एवं विशिष्टियों के अनुरूप कराया गया है।

कराये गए कार्यों के सभी अवयवों के अवयववार 100 % कार्य का दर्ज मापी का सत्यापन मेरे द्वारा किया गया है।


27/01/22


कनीय अभियंता
कार्य प्रशाखा - गिद्धौर।

कराये गए कार्यों के सभी अवयवों के अवयववार 50% कार्य का दर्ज मापी का सत्यापन मेरे द्वारा किया गया है।



सहायक अभियंता
कार्य अवर प्रमंडल, गिद्धौर।

कराये गए कार्यों के सभी अवयवों के अवयववार 10 % कार्य का दर्ज मापी का सत्यापन मेरे द्वारा किया गया है।


27/01/22

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल झाझा।

~~File~~

Ag No - 72/MAD/MR-N/2020-21 Min maintenance Policy.

Schedule XLV-Form No. 134

Work:- Kenahel - Rethampur P.W.D road to
Kusaw via Geraseli.

JH A J H A

DIVISION

Gidhar

SUB-DIVISION

Agency:- Sri Nitesh Kumar Singh.

MEASUREMENT BOOK

Page No - MR-N/19-20/JhaJha/05

M. B No - 1502

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement—

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:- M/R OF road - Gera Kenuhat					
Ratanpur DWD road to Kurau					
via Genadih. Under New					
maintenance Policy. P.P.M.-					
(P.P. No - M/R-N/19-20/Vijaya/AS)					
Agency - Sri Nitesh Kumar Singh.					
Ag. No - 72/MBD/MR-N/2020-21					
Date of Commencement - 14-09-2020					
Date of Completion - 13-06-2021					
Ag. Amount (Const ⁿ Cost) - Rs. 98.60875 lakh					
Rate quoted - 0.96 % Below.					

Measurement					
① cleaning and grubbing road					
land - do - R.L.					
2x25x30m	X	1m			= 1500.00m ²
2x25x30m	X	1m			= 1500.00m ²
2x25x30m	X	1m			= 1500.00m ²
2x13x30m	X	1m			= 780.00m ²
2x1x16.70m	X	1m			= 33.40m ²
2x29x30m	X	1m			= 1740.00m ²
2x1x9.30m	X	1m			= 18.60m ²
2x1x6.80m	X	1m			= 13.60m ²
Link Road:					
2x7x30m	X	0.50m			= 210.00m ²
2x1x3.90m	X	0.50m			= 3.90m ²
					7299.50m ²
					or 0.729 Hec.

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
C.D. works					
600 mm C.D. H.P.C.					
(1) E/works in excavation for structure - de E/F					
H/wall - 2x 3.90m x 1.150m x 1.50m =					13.455m ³
Below Pipe - 1x 5.35m x 1.130m x 0.40m =					2.418m ³
					15.873m ³
				Out	15.662m ³
(2) Plv P.C. m/s in open					
Foundry - de E/F					
H/wall - 2x 3.90m x 1.15m x 0.15m =					1.345m ³
(3) B/W c.m (1:4) in Foundry					
H/wall - 2x 3.60m x $\frac{1+0.403}{2}$ m x 1.35m =					8.30m ³
(4) Plv P.C. m/s in open					

Sch. XLV—Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Cement plaster c.m (1:4) on B/W - de E/F					
outer - 2x 3.60m x 2.03m =					14.616m ²
(iii) 2x 6.40m x 0.40m x 0.60m =					4.096m ³
					11.36m ³
(2) Cement Plaster c.m (1:4) on B/W - de E/F					


Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B, F R	82.91.156 = u
1.345 m ³ of V.P. — 2 st. (2)					
1.403 m ³ of V.P. — 2 st. (1)					
3.048 m ³ of V.P. — 2 st. (3)					
2.846 m ³ of V.P. — 2 st. (3)					
(30/34) Brick masonry work					
in (1:4) so. H/Wall — do —					
8.30 m ³ of V.P. — 2 st. (3)					
6.832 m ³ of V.P. — 2 st. (6)					
15.132 m ³ of V.P. — 2 st. (3)					
(31/35) Plastering R.C.C.					
NPB 600 mm H.P. — do —					
of V.P. — 2 st. (5)					
7.50 m ³ of V.P. — 2 st. (2)					
(32/36) plastering with C.M. (1:4) on					
of work — do —					
26.975 m ³ of V.P. — 3 st. (7)					
138.437 m ³ of V.P. — 4 st. 2 (11)					
68.483 m ³ of V.P. — 4 st. (2)					
109.086 m ³ of V.P. — 5 st. (1)					
342.983 m ³ of V.P. — 12 st. (1)					
(33/37) Plr 1:50 mm cement					
Plastering — do —					
9.12 m ³ of V.P. — 3 st. (8)					
@ R ₃ 43 = 61/m ³ — R ₃					398 = u
(34/38) Brick masonry work					
in cement mortar (1:3)					
in Parapet — do — 2 st.					
Continuation R ₃ 84,43,915 = u					

Particulars	Details of actual measurement.				Contents of area
	No.	L.	B.	D.	
					B.F.R. 84,43,915 = w
11.36 m ³ ply v.p. - 3 str (1)					
5.712 m ³ ply v.p. - 4 str (1)					
17.072 m ³ Cut 15.776 m ³ @ R. 5816 = 58/w ³ R. 91,762 = v					
(25/39) Painting two coat - included Primer - do					
78.151 m ² ply v.p. - 4 str (3)					
37.117 m ² ply v.p. - 5 str (3)					
62.72 m ² ply v.p. - 6 str (2)					
177.988 m ² @ R. 94 = 39/m ² R. 12,913 = w					
Cut 136.8 m ²					R. 85,48,590 = w
Add 1.8% G.S.T & L.C					⊕ R. 11,11,317 = w
					R. 96,59,907 = w

less 0.96% Below as Per A R. 92,735 = w
R. 95,67,172 = w

By 
12-6-2021
J E


21/6/21