

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
FIRST ON ACCOUNT BILL					
Name of road the work					
Construction of road					
PMGSY Kataiya to Kuti					
Kataiya					
Scheme:- MMGSY					

Agreement No:- 61SBD/19-20

Agency:- Sri Rajesh Kumar
Vill- Majharia Sheikh,
Majharia, W. Champaran

Agreement Value:- Rs. 9193759 = 4

Date of work order:- 22-02-20

Date of completion:- 21-02-21

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
MEASUREMENT					
Item No - 1/1					
Construction of Reference & working benchmark — PLS					1.23 km
Item No - 2/2					
Construction of Reference Pillars/Burjees — PLS					1.23 km

Item No - 3/3					
Cleaning and grubbing road					
check	2	10	30.00	1.50	900 m ²
By	2	14	30.00	1.45	1218.00 m ²
By	2	12	30.00	1.4	1008.00 m ²
	2	6	30.00	1.5	540.00 m ²
	1	1	30.00	1.5	45.00 m ²
					3711.00 m ²
					= 0.37 H

Continuation

Particulars	Dimensions of material measurements				Quantity of work
	Top	L	B	D	
Item No- 4/3					
Providing and fixing of typical timber information sign board					P/S
					2 each
Item No- 5/5					
Construction of subgrade & earthwork					P/S
Item					
1x 33x30.00x 8.00					17.96x0.30
					2
					3
					= 2370.06m ³

1x 1x 18.00x	8.00	17.96x0.30	
	2		
			3
			= 43.092m ³
			2413.15m ³

Item No- 6/7					
Box cutting - excavation for roadway in soil					P/S

2x 40x0.375x0.1	5.25 m ³				
2x 40x0.375x0.1	3.0 m ³				
2x 30x0.375x0.1	2.25 m ³				
	10.50 m ³				
Check					
M/E					

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
<u>ABSTRACT</u>					
Item No - 1/1					
Construction of reference					
working bench mark — 11					
From TMB PNO-2					
					Qty = 1.23 km
					@ RS. 12088.85/km
					= RS. 14869.05
Item No - 2/2					
Construction of reference					
Pillar — 15					
From TMB PNO					
					Qty = 1.23 km
					@ RS. 12195.42/km
					= RS.
Item No - 3/3					
Clearing and grubbing road					
From TMB PNO					
					Qty = 0.37 H
					@ RS. 49809.13/H
					= RS. 18429.05
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 4/5					
Construction of subgrade					
From TMB PNO					
					Qty = 2413.15 m ³
					@ Rs. 189.80/m ³
					= Rs. 458016.00
Item No - 5/7					
Box cutting					
From TMB PNO					
					Qty = 10.50 m ³
					@ Rs. 82.01/m ³

= Rs. 861.00

Item No - 6/9

Construction of Granular
Sub base — FIS

From TMB PNO

Qty = 826.20 m³

@ Rs. 3291.60/m³

= Rs. 2719520.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No- 7/23					
Providing and fixing typical					
Room TMB PNO-					
					Qty= 2 Each
					@ RS. 11618.37 Each
					= RS. 23237.00
					Rs. 3249932.00
let for below @ 10%					= Rs. 324993.00
					Rs. 2924939.00
John					98
02-02-2022					5/2/2022
J.G.					

MATERIAL STATEMENT

$$E/W = 2423.65 \text{ m}^3$$

$$\text{Stone chips (53mm)} = 495.72 \text{ m}^3$$

$$@ \text{Rs. } 527.30/\text{m}^3$$

$$\text{Stone chips (9-50mm)} = 148.79 \text{ m}^3$$

$$@ \text{Rs. } 419.88/\text{m}^3$$

$$\text{Grushed sand} = 29.3$$

$$297.43 \text{ m}^3$$

$$@ \text{Rs. } 99.30/\text{m}^3$$

John
02-02-2022

John
2/2/22

Continuation