

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work - Hair yard					
Bairnath Lihyahi path Sikandar					
Yadav ke ghar to murchi toh.					
Agency - Ashok Kumar					
Agreement No - 77 BBD/-					2020-21
Date of start - 12-06-2020					
Date of completion - 11-03-21					

Date of entry - 15-10-2020					
(1 st) Bench mark pillars - -					
1x2.0 = 2 Nos					
(2 nd) Reference pillar - - -					
1x4 = 4.0 Nos					
(3 rd) Clearing and grubbing					
Road land - - -					
10x30x2					
2x10x30x3.5 = 2100 m ²					
2x10x30x3.5 = 2100 m ²					
2x10x30x3.5 = 2100 m ²					
2x5x30x3.5 = 1050 m ²					
2x1x10x3.5 = 70 m ²					

Continuation

7420 m²

0.74 Hect

Rt 15/10/20
JE

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10 X 30 X 3.75 X 0.075 =					84.375 m ³
2 X 30 X 3.75 X 0.075 =					16.875 m ³
P.C.C. part					
3 X 30 X 3.75 X 0.075 =					25.3125
1 X 10 X 3.75 X 0.075 =					2.8125
					8.4375
					298.124 m ³

Abstract of cast

① Bench mark pillar -

V.T.M.B.P. No-① Item No-②

Qty: 2.0 Nos

@ 4061.59/each → Rs = 8123.20

② Reference pillar -

V.T.M.B.P. No-① Item No-④

Qty: 4.0 Nos

@ 1875.72/each → Rs = 7503.20

③ Clearing and Grubbing....

V.T.M.B.P. No-① Item No-⑤

Qty = 0.74 Hect

Continuation

15626.20

