

~~DR. 372-06-06~~

Ham Dam engineering work.

Bhithar

Schedule XLV-Form No. 134

BIHAR P. W. D.

Bagher-2

DIVISION

Bhithar SUB-DIVISION

MEASUREMENT BOOK

MMUSY-SC

28/06/20

Agreement No. - 47 SBD of 20-21 dt

Dih: PMGSY Road to Kuswaha to/s

375

2nd and final bill

8

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work: Construction of road from Dixi PMGSY road to Kusawale talga					
Agency: Hari Ram Engineering Works, Valmikinagar, West Champaran					
Agreement No: 47 SBD of 20-21					
Agreement Amount: Rs 86 22 339 =					
Date of Start: 28/06/2020					
Date of Completion: 27/06/2021					
<u>Recored measurement</u>					
1 Construction of gutter					
<u>Sub base</u>					
Excess Excess width at Junction	2 x 25.00 x	$(\frac{5.5 + 4.05}{2})$			
		$- 4.05) \times 0.20 = 7.25 \text{ m}^2$			
H. cone	9 x 27.00 x	$(\frac{4.05 + 4.90 + 4.95}{3})$			
		$- 4.05) \times 0.20 = 13.77 \text{ m}^2$			
		Total =		21.02 m ²	
2 <u>providing laying and</u>					
<u>Spreading WBM Gr-III</u>					
Excess width at Junction	2 x 25.00 x	$(\frac{5 + 3.75}{2} - 3.75)$			
		$\times 0.075 = 2.34 \text{ m}^2$			
H. cone	9 x 27.00 x	$(\frac{3.75 + 4.60 + 3.75}{3})$			
		$- 3.75) \times 0.075 = 5.16 \text{ m}^2$			
		Total =		7.50 m ²	
3 <u>providing and applying prime</u>					
Coat (55-1)					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/R	Rs	6764029.00
Add 12% GST				Rs	811683.00
Add 1% Cess				Rs	67640.00
			Total Rs		7643352.00
less 0.03% adp. payment				Rs	2293.00
			Total Rs		7641059.00
less paid Amount				Rs	5929719.00
			Payable Amount Rs		1711340.00
<u>Accepted by</u>					
22/1/2024					
<u>TR</u>					