

MNGSY-WB-20-Sherghati-02

1024 To ~~Amusichit Jati~~ (Kajapad Mode via Soniliga
Ag-NO-29 SBD 2020-2022
Shedule XLV Form No. 134.

Sherghati

DIVISION

Sherghati

SUB-DIVISION

Ajay Kumar

Measurement Book




Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
AB 3 Traut of wst					
1 (i) Construction of maner					
man and reference pillar					
Quantity vide Refe (14)					
2.60 Km @ Rs. 4913.80/Km					12776.25 13257.25
(ii) Construction of reference					
pillars - vide Refe (14)					
2.60 Km @ Rs. 3319.77/Km					8632.50 2957.25
2/3. clearing and grubbing					
Road land quantity vide					
Refe (14) - 1.80 Hectare					
@ Rs 53907.48/Hectare					101896.28
3/28. Dismantling of existing					
Structure like culvert bridge					
etc. Quantity vide Refe (14)					
0.60 m ³ @ Rs. 499.24/m ³					Rs. 300.00
4/29. Dismantling					
of existing structure like					
Culvert cement mortar					
Quantity vide Refe (14)					
17.33 m ³ @ Rs. 357.27/m ³					6191.50
5/34. Removing all types					
of stone pipe quantity					
vide Refe (10) -					
5 m @ Rs. 184.27/m					Rs. 921.25
					131512.00 130786.00

LEICA Penta Camera

Particulars	Details of actual measurement				Contents of area
	No.	L.	U.	D.	
				B/F Rs	2851568-
12/40 providing plain concrete					
in sub-structure quantity					
vide page (16)		78.24 m ³			
@ Rs. 5063.21/m ³				Rs.	396146=-
13. providing and laying ISI					
max cement concrete hollow					
pipe quantity vide page (16)					
45 m @ Rs. 3744.21/m				Rs.	168489=-
14. filling in foundation trenches					
quantity vide page (16)		29.16 m ³			
@ 524.78/m ³				Rs.	15303=-
15. laying cement concrete pipe					
300 mm dia vide page (16)		30 m			
@ Rs. 757.46/m				Rs.	60597=-
16. Construction of granular sub-					
base by providing well					
graded material quantity					
vide page (17)		1869.45 m ³			
@ Rs. 1959.40/m ³				Rs.	36,63000=-
17. providing laying spreading					
and compacting stone metal					
grade-III in road as per					
specification quantity vide					
page (17)		732.95 m ³		@ Rs. 981.45	Rs. 206074
				c. 0.01,	92,66080-
					72,15,777

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			18	FRS	926680=
18. Construction of Panel con					921577=
crete Plain Cement					
Concrete Reinforcement working					
Vide Refd 206.63 m ³					
@ RS. 5730.71/m ³					Rg. 11,85,996=
19. Lay 19 Brick Sillings with					
on prepared sub grade					
as per Specification quantity					
Vide Refd - (20) - 550 m					
@ RS. 460.08/m ²					Rg. 253044
					10705120
					1069817=

Add 1.1. Labour Less and 12.1.65					1395126=
					Rg. 129166=
					Rg. 12096786=
					12039443=
Add Signature fee					Rg. 1,15,000=
					Rg. 12211786=
					12154943=
					9980170=
Less Previous Payment					Rg. 7829306=
					Rg. 2231616=
					21,74,773=
 8/2/22					
J.E.					
					
08/02/22					