

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Permanent restoration					
of road from Oghaul to					
Brahman Tola					
Package NO -					
Agency - Shail Enterprises, Darbhanga					
Agreement No. - 39 F2 / 2021-22					

Recorded Measurement					
①	WBM Gr-3				
	Providing, laying,				
	Spreading and compacting				
	stone				
Profile correction	1x	4.0x	1.6x	0.075	= 0.48 M ³
	1x	3.0x	1.3x	0.075	= 0.29 "
	1x	5.5x	1.4x	0.075	= 0.577 "
	1x	2.8x	1.4x	0.075	= 0.294 "
	2x	4.5x	1.5x	0.075	= 1.00 "
	2x	3.0x	1.5x	0.075	= 0.675 "
	1x	5.0x	2.5x	0.075	= 0.937 "
					4.253 M ³
				limit -	4.22 M ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Cemen Concrete Pavement					
	1x	10x	$\frac{3.85+4.0}{2}$	$\times 0.160 =$	6.28 M ³
	1x	10x	$\frac{4+3.8}{2}$	$\times 0.160 =$	6.24 "
	1x	10x	$\frac{3.8+3.75}{2}$	$\times 0.160 =$	6.04 "
	1x	10x	$\frac{3.75+3.70}{2}$	$\times 0.160 =$	5.96 "
	1x	10x	$\frac{3.7+3.8}{2}$	$\times 0.160 =$	6.04 "
	1x	10x	$\frac{3.8+3.55}{2}$	$\times 0.160 =$	5.88 "
	1x	10x	$\frac{3.55+3.70}{2}$	$\times 0.160 =$	5.8 "
	1x	8.0x	$\frac{3.7+4.3}{2}$	$\times 0.160 =$	5.12 "
	1x	13.0x	$\frac{4.3+6.5}{2}$	$\times 0.160 =$	11.232 "
	1x	2.0x	$\frac{6.5+5.3}{2}$	$\times 0.160 =$	1.888 "
	1x	7.0x	$\frac{5.3+3.5}{2}$	$\times 0.160 =$	4.928 "
	1x	10.0x	$\frac{3.5+4.0}{2}$	$\times 0.160 =$	6.00 "
	1x	4.0x	$\frac{4+3.8}{2}$	$\times 0.160 =$	2.496 "
	1x	6.0x	$\frac{3.8+3.10}{2}$	$\times 0.160 =$	3.312 "
	1x	10x	3.10	$\times 0.160 =$	4.96 "
	1x	10x	$\frac{3.1+3.3}{2}$	$\times 0.160 =$	5.12 "
	1x	10x	$\frac{3.3+3.1}{2}$	$\times 0.160 =$	5.12 "
	1x	8.5x	3.1	$\times 0.160 =$	4.216 "
					96.632 M ³
Work physically completed.			limit	-	90.90 M ³
	06/01/22 J.F		06/01/22		06/01/22 TC

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

(2)	Cement Concrete		
	Pavement		
	Qty - T.M.B.P - (2) =	90.90 M ³	
	@ B - 6799.14 / M ³	—	618042=00
			632459=00
	Less 0.01% below (-)		63=00
			632396=00
	Add GST 12% (+)		75887=00
	Add labour res 1% (+)		6324=00
			714607=00
	Add Seigniorage (+)		5703=00
			720310=00
Rsp	U 06/01/2022 J.E	A 06/01/2022 A/E	