

Name of work - *पुनर्वसन कार्य एवं श्रमिकों का प्रशिक्षण*

Schedule XLV-Form No. 134

Danapur

DIVISION

Phulwari Sharif

SUB-DIVISION

M-B No-1470

Measurement Book

Name of Agency - *M/s Anjan Construction*

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri...Nareesh Chandra
.....Cupta.....A.E, R.W.D, works
Sub Division...Phulwarisharif

30/10/71
कार्यपालिक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दामापुर
30/10/71

Sch. XLV-Form No. 134

Damapur DIVISION
Phulwarisharif SUB-DIVISION

Measurement Book

No. 1470

Name of Officer Sri Nareesh Chandra
Cupta

Record Entry

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. & Erection					
Years Maintenance of Road					
from Sipah Puran Road					
to Gayatri Nagar Pergaram					
Chak.					
Agency - M/s Arjun Construction					
Prop - B. Kumar, H.No. - 2/106,					
South Indrapur, Keshri Nagar,					
Patna - 24.					
No. and Date of Agreement -					

25/8 BD/2020-2021. (09/03/21)

Date of Entry - 07/04/21

(1) Clearing and grubbing
of Road Land - do -
do - all complet. Job.

$$1 \times 706.00 \times 7.00 = 4942.00 \text{ m}^2$$

$$1 \times 600.00 \times 5.00 = 3000.00 \text{ m}^2$$

$$\text{Total Qty} = 7942.00 \text{ m}^2$$

$$= 0.7942 \text{ Hec.}$$

(2) Free Level

CH	Offset	BS.	IS.	FS.	HI.	RL.
T.BM		1.250			101.25	100.000
0	0		1.395			99.855
0	-1.5		1.525			99.725
0	-2.5		2.125			99.125

Abstract of Cost.

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) Clearing and grubbing of road Land		do	do	do	
all complete job.					
V.T.M.B.P.			(1)		
Qty.		0.7942	Hec.		
@Rs. 52998.20/Hec.				Rs. 42091 = 001	
(13) Providing const. of embankment with approved material with lead up to 100m		do	do	do	
all complete job.					
V.T.M.B.P.			(19)		
Qty.		585.775	m ³		

@Rs. 192.03/m³ Rs. 112486 = 001

(14) Providing const. of embankment with approved material obtained from borrow pits with a lift up to 1.5m and lead up to 100m		do	do	do	
all complete job.					
V.T.M.B.P.			(17)		
Qty.		1096.670	m ³		

@Rs. 151.58/m³ Rs. 169523 = 001

(16) Const. of granular sub-base by providing well graded material		do	do	do	
all complete job.					

B/E. — Rs. —

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B.P. —			(12)		
Qty. —		22.2	100	m ³	
@Rs. 2870.62/m ³ —				Rs-637565=00/	
(5) Providing laying, spreading and compacting stone aggregates of specific sizes to V.T.M. and III material — do — do —					
— all complete to do.					
V.T.M.B.P. —			(14)		
Qty. —		166.8	12	m ³	
@Rs. 3697.12/m ³ —				Rs-614875=00/	
(6) Providing Coarst. of concrete —					
— forced Cement concrete Pavement (M20) material —					
— do — do —					
— all complete to do.					
V.T.M.B.P. —			(15)		
Qty. —		354.8	08	m ³	
@Rs. 6399.08/m ³ —				Rs-2280445=00/	
(7) Providing and fixing of typical P.M.A.S.V. in form of sign board with 'Logo' —					
— do — do —					
— all complete to do.					
V.T.M.B.P. —			(16)		
Qty. —		01	No.		
@Rs. 9227.41/Each. —				Rs-9438=00/	

<u>Material statement</u>	
1.) Soil	1682.445 m ³
2.) Cement	124.1828 MT.
3.) Stone Aggregates	400.239 m ³
4.) Chipes Aggregates	319.327 m ³
5.) Screening material	39.915 m ³
6.) Sand	159.664 m ³
7.) Local Saeed	85.286 m ³
Nigmal 25/04/22 J. G.	
Am 25/1/22	

Signature
Executive Engineer
Rural Works Department
Works Division, Danapur

Scanned with CamScanner